# UNIVERSITY OF MARYLAND BALTIMORE, MARYLAND

EROSION AND SEDIMENT CONTROL PLANS

# MDE NO. 19-SF-0030 RT. 40 PERMIT MODIFICATION #1 PROJECT SITE W. SARATOGA PROJECT SITE **APPROVED** BY: COLLIN HILTNER MAY 04, 2020 MD DEPT ENVIRONMENT **SEDIMENT & STORMWATER** PLAN REVIEW DIVISION VICINITY MAP

# ESC 1.14 - EROSION AND SEDIMENT CONTROL NOTES

# **CONSTRUCTION ENTRANCE NOTE:**

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# SAME-DAY STABILIZATION NOTE:

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC-13

# STANDARD STABILIZATION NOTE:

FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

# NOTE TO CONTRACTOR:

Site Information: A. Area Disturbed 1,537± Cubic Yards Total Cut

1,537± Cubic Yards C. Total Fill CONTRACTOR SHALL, WITHOUT EXTRA COST TO THE PROJECT, REPAIR AND

"EROSION AND SEDIMENT CONTROL SHALL BE STRICTLY ENFORCED."

MAINTAIN EXISTING SEDIMENT CONTROL DEVICES UNTIL ALL AREAS WITHIN LIMITS OF CONSTRUCTION ARE STABILIZED. ALL SEDIMENT CONTROL MEASURES REFERRED TO ON THESE PLANS SHALL BE IN ACCORDANCE WITH THE PUBLICATION ENTITLED "2011 MARYLAND STANDARDS AND SPECIFICATIONS FOR EROSION AND SEDIMENT CONTROL".

# **DESIGN CERTIFICATION**

I DO HEREBY CERTIFY THAT THIS PLAN FOR EROSION AND SEDIMENT CONTROL REPRESENT A PRACTICAL AND WORKABLE PLAN BASED UPON PERSONAL KNOWLEDGE OF THE SITE CONDITIONS AND THAT IT WAS PREPARED IN ACCORDANCE WITH THE REQUIREMENTS OF BALTIMORE CITY OFFICE OF COMPLIANCE AND LABORATORY SERVICES DIVISION.

10/09/2018	Gudeth a. Carroll
DATE	DESIGNER'S SIGNATURE
MD REGISTRATION NO. 14446	JUDITH A. CARROLL
(P.E), R.L.S., RLA, OR R.A. (CIRCLE ONE)	PRINTED NAME

# OWNER'S/DEVELOPER'S CERTIFICATION

I / WE HEREBY CERTIFY THAT ALL CLEARING, GRADING, CONSTRUCTION, AND/OR DEVELOPMENT WILL BE DONE PURSUANT TO THIS PLAN AND THAT ANY RESPONSIBLE PERSONNEL INVOLVED IN THE CONSTRUCTION PROJECT WILL HAVE A CERTIFICATE OF ATTENDANCE AT A MARYLAND DEPARTMENT OF THE ENVIRONMENT APPROVED TRAINING PROGRAM FOR THE CONTROL OF EROSION AND SEDIMENT BEFORE BEGINNING THE PROJECT, I/WE HEREBY AUTHORIZE THE RIGHT OF ENTRY FOR PERIODIC ON-SITE EVALUATION BY APPROPRIATE INSPECTION AND ENFORCEMENT AUTHORITY OR THE STATE OF MARYLAND, DEPARTMENT OF THE ENVIRONMENT. I/WE'HEREBY CERTIFY THAT STORMWATER MANAGEMENT FACILITIES WILL BE MAINTAINED IN ACCORDANCE WITH APPROVED PLANS.

mee D	. 1711		17 113	•
101	9	1	8	
DATE		·		_

RPC 013935 PRINTED NAME AND TITLE RESPONSIBLE PERSONNEL CERTIFICATION NO.





ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547





F: 410.385-0327



PROFESSIONAL CERTIFICATION. I HERE BY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND, EXPIRATION DATE: MAY 25TH, 2021



PROJECT TITLE : CAMPUS ELECTRICAL DISTRIBUTION UPGRADES -PHASE 1A


UMB BUILDING NO. :	VARIOUS
UMB Project NO. :	17-317
A/E PROJECT NO. :	117081.A0
CAD FILE NO. :	
DATE :	03-20-2020

SHEET TITLE : **EROSION & SEDIMENT** CONTROL

TITLE SHEET

	R	EVISIONS
NO	DATE	ITEM
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNM

SHEET NO.



# A STAND STAND PRODUCT CONTENT  *** *** *** *** *** *** *** *** *** *		CONDITIONS LEGEND
# 10	SYMBOL	DESCRIPTION
	(///	EXISTING BUILDING
EX. PROPERTY LINE  EX. PROPERTY		
EX. PROPERTY UNE  WOO  A PART OF RE  DOWN YOUR  C. STITEMENTORY CONTROLS  EX. STORY CASTORS  EX. CONTROLS OF THE TOWN  EX. STORY CASTORS  EX. STORY CASTORS  EX. STORY CASTORS AND CASTOR  EX. COMMUNICATIONS CONTROL  EX. COMMUNICATIONS  EX. C	×	
HEREHELEHEN  A MANUAL M		EX. ASPHALI PAVEMENI
HERMONISHED  W NO COMMUNICATIONS  D CONTRACTOR CONTOUR  X 550  EX TREATMENT CONTOUR  EX TREATMENT  EX TREATMENT  EX TREATMENT  EX CONTURED WATER VALVE  10° COMM  12° COMM  EX CONTURED WATER SUPPLY / RETURN  12° COMM  EX CONTURED WATER SUPPLY / RETURN  12° COMM  EX CONTURED WATER SUPPLY / RETURN  12° COMM  EX TREATMENT WATER MANAGER  EX HEATING WATER MANAGER  EX HEATING WATER MANAGER  EX STEMM STROCTURE  EX COMMUNICATIONS STRUCTURE  4-MAY 4" COMM  EX COMMUNICATIONS STRUCTURE  4-MAY 4" COMM  EX COMMUNICATIONS STRUCTURE  EX COMMUNICATIONS STRUCTURE	EX. PROPERTY LINE	EX. PROPERTY LINE
ENTITION OF STANDARD  TO THE STANDARD  T	ROW	
BY STORM DRAW MARROLE  SY STORM DRAW MARROLE		
EX. STORM CONTOURS  ASSOCIATION  EX. REELENE  DY CONTOUR  EX. TREELENE  DY CONTOUR  EX. STREELENE  DY CONTOUR  EX. STREELENE  DY CONTOUR  EX. STREELENE  DY CONTOUR  EX. STREELENE  DY CONTOUR  EX. CREATED WATER VALVE  ST CONT  TO CONT  TO CONT  TO CONT  TO CONT  TO CONT  TO CONT  EX. CREATED WATER SUPPLY / RETURN  EX. TREATED CONDENSES WATER SUPPLY / RETURN  EX. TREATED CONTENSES TEAM  FOR PROPERTY CONTENSES TO CONTOUR  EX. STRAM STRUCTURE  EX. STRAM STRUCTURE  EX. STREAM STRUCTURE  EX. STORM CRAIM MARCH  EX. STORM CRAIM  EX. STORM		EX. BRICK SIDEWALK
EX. STORM CONTOURS  ASSOCIATION  EX. REELENE  DY CONTOUR  EX. TREELENE  DY CONTOUR  EX. STREELENE  DY CONTOUR  EX. STREELENE  DY CONTOUR  EX. STREELENE  DY CONTOUR  EX. STREELENE  DY CONTOUR  EX. CREATED WATER VALVE  ST CONT  TO CONT  TO CONT  TO CONT  TO CONT  TO CONT  TO CONT  EX. CREATED WATER SUPPLY / RETURN  EX. TREATED CONDENSES WATER SUPPLY / RETURN  EX. TREATED CONTENSES TEAM  FOR PROPERTY CONTENSES TO CONTOUR  EX. STRAM STRUCTURE  EX. STRAM STRUCTURE  EX. STREAM STRUCTURE  EX. STORM CRAIM MARCH  EX. STORM CRAIM  EX. STORM		
EX. STORM DRAIN MARTINE  EX. STORM DRAIN MARTINE  EX. STORM DRAIN  EX. STORM DRAIN MARTINE  EX. STORM		
EX. FREE NO.  EX. TREE NO.  EX. TREE NO.  EX. TREE NO.  EX. STRING/SUSTES  EX. STRING/SUSTES  EX. STRING/SUSTES  EX. STRING/SUSTES  EX. STRING/SUSTES  EX. STRING/SUSTES  EX. CONDENSES WATER SUPPLY / RETURN  112" COUNT  112" COUNT  112" COUNT  EX. CONDENSES WATER SUPPLY / RETURN  EX. HEATHON WATER SUPPLY / RETURN  EX. HEATHON WATER SUPPLY / RETURN  EX. HEATHON WATER SUPPLY / RETURN  EX. STRING WATER  EX. STRING WATER SUPPLY / RETURN  EX. STRING WATER SUPPLY / RETURN  EX. STRING WATER  EX. STRING WATER  EX. STRING WATER  EX. STRING WATER  EX. STRING WATER MARKHOLE CALLOUT  4-WAY 6" COMM.  EX. COMMARKICATIONS DUCTEARY  EX. COMMARKICATIONS DUCTEARY  EX. COMMARKICATIONS STRUCTURE  4-WAY 6" FOWER  EX. STRING WATER  EX.	450	
EX. TRESURE  EX. SIRRUSS/SUSHES  EX. SIRRUSS/SUSHES  EX. SIRRUSS/SUSHES  EX. SIRRUSS/SUSHES  EX. CHELED MATER VALUE  12" CHMS  ONLY  EX. CHELED MATER SUPPLY / RETURN  EX. CHELED MATER SUPPLY / RETURN  EX. HORN D COORNINGAL FURNES  EX. HORN PURSSION STALM  A FUNDAL WANTER  EX. HORN WATER MANHOLE  EX. STEAM STRUCTURE  EX. STEAM STRUCTURE  EX. TURNEL VAULT  EX. TURNEL VAULT  EX. STORM DRAIN MANHOLE  EX. SANSTARY SEWER		
EX SHRIBS/BUSH  D. SHRIBS  D. SHRIBS/BUSH  D. SHRIBS  D. SHRIBS		EX. TREE
EX. SYRUE/BUSH  a. IN THE TY CHASS  OR EXECUTED WHEN VALVE  IN COMM  IN COM	. ~ .	EX. TREELINE
DE COMMENTANTE SUPPLY / RETURN  22" COMS COMPANDE SUPPLY / RETURN  22" COMS COMPANDE SUPPLY / RETURN  22" COMS COMPANDE SUPPLY / RETURN  23" PC  24" PC  25" PC  26" P		· · · · · · · · · · · · · · · · · · ·
C. CHILLED WATER VALVE		
DECEMBER OF SOME STORM DRAIN MARKED CALLOUT STORM SENSOR DRAIN MARKED CALLOUT SENSOR SENSOR SENSOR DRAIN MARKED CALLOUT SENSOR SENSOR DRAIN MARKED CALLOUT SENSOR DRAIN MA		
DECEMBER OF SOME STORM DRAIN MARKED CALLOUT STORM SENSOR DRAIN MARKED CALLOUT SENSOR SENSOR SENSOR DRAIN MARKED CALLOUT SENSOR SENSOR DRAIN MARKED CALLOUT SENSOR DRAIN MA		EX. STAIRS
12" CHWE CW CW CW CW CW CW CW CW CW COW COW COW		
C. W. STORM DRAIN MANIOLE CALLOUT  24" RCP SD  EX. STORM DRAIN MANIOLE CALLOUT  24" RCP SD  EX. STORM DRAIN MANIOLE CALLOUT  24" BLP SAN  EX. SANITARY SEWER MANIOLE CALLOUT  24" RCP SD  EX. STORM DRAIN MANIOLE  EX. SANITARY SEWER MANIOLE  EX. SANITARY SEWER MANIOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS STRUCTURE  4-WAY 4" COMMUNICATIONS STRUCTURE  4-WAY 6" POWER  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. CASS PIPRIG  EX. GAS PIPRIG  EX. GAS PIPRIG	⊗	LA. CHILLLO WAILK VALVE
12" CHWR  12" COWS CONS CONS TO COWS T	12" CHWS ————————————————————————————————————	
CON 12" COWN   EX. CONDENSER WATER SUPPLY / RETURN    8" FPS   EX. HIGH PRESSURE STEAM   R POMPED CONCENSATE PIPING    12" HTHW   EX. HEATING WATER    14" HTHW   EX. HEATING WATER MAINFOLE    EX. STEAM STRUCTURE    EX. STORM DRAIN    EX. STORM DRAIN MAINFOLE    EX. STORM DRAIN MAINFOLE    EX. STORM DRAIN MAINFOLE CALLOUT    24" DIP SAN   EX. SANITARY SEWER MAINFOLE CALLOUT    24" DIP SAN   EX. COMMUNICATIONS DUCTBANK    2" PVG COMM.   EX. COMMUNICATIONS CONDUIT    EX. FIBER OPTIC    EX. FIBER OPTIC    EX. FOWER DUCTBANK    2" PVG POWER   EX. POWER DUCTBANK    2" PVG POWER   EX. POWER CONDUIT    EX. FOWER STRUCTURE    4-WAY 6" POWER   EX. POWER STRUCTURE    4-WAY 6" POWER   EX. POWER CONDUIT    EX. GAS PIPING    EX. GAS PIPING    EX. GAS PIPING    EX. GAS PIPING    EX. WATER    EX. WATER    EX. WATER    EX. GAS PIPING    EX. WATER    EX. WATER    EX. WATER    EX. WATER    EX. WATER    EX. WATER    EX. GAS PIPING    EX. WATER    EX. WATER	CHW	EX. CHILLED WATER SUPPLY / RETURN
COMPRESSIONS UNITER SUPPLY / RETURN  ST MPS		
EX. HEATING WATER  12" INTHW HITHW EX. HEATING WATER MANHOLE  EX. STEAM STRUCTURE  EX. STEAM STRUCTURE  EX. TUNNEL VAULT  24" RCP SD SD EX. STORM DRAIN MANHOLE  EX. STORM	CDW	EX. CONDENSER WATER SUPPLY / RETURN
A* PC  12* HINW HTHW HTHW EX. HEATING WATER MANHOLE  EX. STEAM STRUCTURE  EX. UTILITY TUNNEL  EX. TUNNEL VAULT  EX. TUNNEL VAULT  EX. STORM DRAIN  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN INLET  EX. STORM DRAIN INLET  EX. STORM DRAIN INLET  EX. SANITARY SEVER MANHOLE CALLOUT  24* DP SAN EX. SANITARY SEVER MANHOLE  EX. SANITARY SEVER MANHOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS STRUCTURE  4-WAY 6* POWER EX. POWER DUCTBANK  2* PVC COMM. EX. COMMUNICATIONS STRUCTURE  4-WAY 6* POWER EX. POWER CONDUIT  P EX. POWER STRUCTURE  EX. GAS PIPING  EX. GAS PIPING  EX. GAS VALVE  6* WATER	8" HPS ST	
EX. HEATING WATER MANHOLE  EX. STEAM STRUCTURE  EX. UTILITY TUNNEL  EX. TUNNEL VAULT  EX. STORM DRAIN  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN  SS EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  FO EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER  EX. POWER DUCTBANK  2" PVC COMM  EX. POWER DUCTBANK  2" PVC POWER  EX. POWER CONDUIT  P  EX. POWER CONDUIT  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. CAS PIPING  EX. CAS VALVE  6" WATER		& PUMPED CONDENSATE PIPING
EX. HEATING WATER MANHOLE  EX. STEAM STRUCTURE  EX. UTILITY TUNNEL  EX. TUNNEL VAULT  EX. TUNNEL VAULT  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN  EX. SANITARY SEVER MANHOLE  SO  EX. SANITARY SEVER MANHOLE  EX. SANITARY SEVER MANHOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS TRUCTURE  4—WAY 6" POWER  EX. COMMUNICATIONS STRUCTURE  4—WAY 6" POWER  EX. POWER CONDUIT  P  EX. POWER CONDUIT  P  EX. POWER CONDUIT  EX. POWER STRUCTURE  4—WAY 6" POWER  EX. POWER CONDUIT  EX. POWER STRUCTURE		EX. HEATING WATER
EX. STEAM STRUCTURE  EX. UTILITY TUNNEL  EX. TUNNEL VAULT  EX. TUNNEL VAULT  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN  EX. SANITARY SEVER MANHOLE  S  EX. SANITARY SEVER MANHOLE  EX. SANITARY SEVER MANHOLE  EX. SANITARY SEVER MANHOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  C  EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER  EX. POWER DUCTBANK  2" PVC POWER  EX. POWER CONDUIT  P  EX. POWER STRUCTURE	— ninw —	
EX. STEAM STRUCTURE  EX. UTILITY TUNNEL  EX. TUNNEL VAULT  EX. TUNNEL VAULT  EX. STORM DRAIN  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN INLET  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN  EX. SANITARY SEVER MANHOLE CALLOUT  4-WAY 4" COMM.  EX. SANITARY SEVER MANHOLE CALLOUT  EX. SANITARY SEVER MANHOLE CALLOUT  EX. SANITARY SEVER MANHOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  C  EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER  EX. POWER DUCTBANK  2" PVC POWER  EX. POWER CONDUIT  P  EX. POWER STRUCTURE  UP  EX. UTILITY POLE  2" GAS  GAS WAITER  EX. WATER DEVICE  EX. GAS PIPING  EX. GAS VALVE	(HMH)	EX. HEATING WATER MANHOLE
EX. STEAM STRUCTURE  EX. UTILITY TUNNEL  EX. TUNNEL VAULT  EX. TUNNEL VAULT  EX. STORM DRAIN  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN  EX. SANITARY SEWER MANHOLE  SS  EX. SANITARY SEWER MANHOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  C  EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER  P  EX. POWER DUCTBANK  2" PVC POWER  EX. POWER CONDUIT  P  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. GAS PIPING		
EX. UTILITY TUNNEL  EX. TUNNEL VAULT  24" RCP SD  EX. STORM DRAIN  D  EX. STORM DRAIN INLET  EX. STORM DRAIN INLET  EX. SANITARY SEWER  EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE  4-WAY 4" COMM. C  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER  EX. COMMUNICATIONS STRUCTURE  EX. POWER CONDUIT  P  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. GAS PIPING		EV STEAM STRUCTURE
EX. TUNNEL VAULT  24" RCP SD SD EX. STORM DRAIN MANHOLE  EX. STORM DRAIN INLET  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN SS EX. SANITARY SEWER  S EX. SANITARY SEWER MANHOLE  4-WAY 4" COMM. C EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER P EX. POWER CONDUIT  EX. POWER CONDUIT  EX. POWER STRUCTURE	0	EX. STEAM STRUCTURE
24" RCP SD EX. STORM DRAIN  D EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN EX. SANITARY SEWER  S EX. SANITARY SEWER MANHOLE CALLOUT  4-WAY 4" COMM. EX. COMMUNICATIONS DUCTBANK  2" PVC COMM. EX. COMMUNICATIONS CONDUIT  C EX. FIBER OPTIC  C EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER EX. POWER DUCTBANK  2" PVC POWER EX. POWER CONDUIT  P EX. POWER STRUCTURE  4-WAY 6" POWER EX. POWER CONDUIT  EX. POWER STRUCTURE  4-WAY 6" POWER EX. POWER CONDUIT  EX. POWER STRUCTURE  4-WAY 6" ASS PIPING  EX. GAS PIPING  EX. GAS VALVE  6" WATER		EX. UTILITY TUNNEL
24" RCP SD EX. STORM DRAIN  D EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN EX. SANITARY SEWER  S EX. SANITARY SEWER MANHOLE CALLOUT  4-WAY 4" COMM. EX. COMMUNICATIONS DUCTBANK  2" PVC COMM. EX. COMMUNICATIONS CONDUIT  C EX. FIBER OPTIC  C EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER EX. POWER DUCTBANK  2" PVC POWER EX. POWER CONDUIT  P EX. POWER STRUCTURE  4-WAY 6" POWER EX. POWER CONDUIT  EX. POWER STRUCTURE  4-WAY 6" POWER EX. POWER CONDUIT  EX. POWER STRUCTURE  4-WAY 6" ASS PIPING  EX. GAS PIPING  EX. GAS VALVE  6" WATER		
24" RCP SD EX. STORM DRAIN  D EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN EX. SANITARY SEWER  S EX. SANITARY SEWER MANHOLE CALLOUT  4-WAY 4" COMM. EX. COMMUNICATIONS DUCTBANK  2" PVC COMM. EX. COMMUNICATIONS CONDUIT  C EX. FIBER OPTIC  C EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER EX. POWER DUCTBANK  2" PVC POWER EX. POWER CONDUIT  P EX. POWER STRUCTURE  4-WAY 6" POWER EX. POWER CONDUIT  EX. POWER STRUCTURE  4-WAY 6" POWER EX. POWER CONDUIT  EX. POWER STRUCTURE  4-WAY 6" ASS PIPING  EX. GAS PIPING  EX. GAS VALVE  6" WATER		FX TUNNEL VALILT
EX. STORM DRAIN  D  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN INLET  EX. STORM DRAIN MANHOLE CALLOUT  EX. STORM DRAIN MANHOLE CALLOUT  EX. SANITARY SEWER  EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  EX. POWER DUCTBANK  EX. POWER CONDUIT  P  EX. POWER CONDUIT  EX. POWER TRUCTURE  EX. POWER STRUCTURE  EX. WITTER STRUCTURE  EX. GAS PIPING  EX. GAS VALVE  6" WATER		
EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE  EX. STORM DRAIN MANHOLE CALLOUT  EX. STORM DRAIN MANHOLE CALLOUT  EX. SANITARY SEWER  EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  EX. COMMUNICATIONS STRUCTURE  EX. POWER DUCTBANK  EX. POWER DUCTBANK  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. CAS PIPING  EX. GAS VALVE  6" WATER		FX STORM DRAIN
EX. STORM DRAIN INLET  SD-6  EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN  SS EX. SANITARY SEWER  EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE CALLOUT  4-WAY 4" COMM.  C EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  C EX. FIBER OPTIC  C EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER  P EX. POWER DUCTBANK  2" PVC POWER  P EX. POWER CONDUIT  P EX. POWER STRUCTURE  EX. POWER STRUCTURE  2" GAS  GAS  EX. GAS PIPING  M EX. GAS VALVE  6" WATER	SD	
EX. STORM DRAIN MANHOLE CALLOUT  24" DIP SAN SS EX. SANITARY SEWER  (S) EX. SANITARY SEWER MANHOLE  (S-2) EX. SANITARY SEWER MANHOLE CALLOUT  4-WAY 4" COMM. C EX. COMMUNICATIONS DUCTBANK  2" PVC COMM. EX. COMMUNICATIONS CONDUIT C EX. FIBER OPTIC  C EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER P EX. POWER DUCTBANK  2" PVC POWER P EX. POWER CONDUIT  P EX. POWER STRUCTURE  4-WAY 6" GAS GAS EX. GAS PIPING  EX. GAS VALVE  6" WATER	(D)	EX. STORM DRAIN MANHOLE
24" DIP SAN SS  EX. SANITARY SEWER  (S)  EX. SANITARY SEWER MANHOLE  (S-2)  EX. SANITARY SEWER MANHOLE CALLOUT  4-WAY 4" COMM. C  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  C  EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER P  EX. POWER DUCTBANK  EX. POWER CONDUIT  P  EX. POWER STRUCTURE  EX. GAS PIPING  EX. GAS PIPING  EX. GAS VALVE  6" WATER		EX. STORM DRAIN INLET
24" DIP SAN SS EX. SANITARY SEWER MANHOLE  (S) EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE CALLOUT  4-WAY 4" COMM. C EX. COMMUNICATIONS DUCTBANK  2" PVC COMM. EX. COMMUNICATIONS CONDUIT C EX. FIBER OPTIC  C EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER P EX. POWER DUCTBANK  2" PVC POWER P EX. POWER CONDUIT  P EX. POWER STRUCTURE  2" GAS GAS EX. GAS PIPING  EX. GAS VALVE  6" WATER	⟨SD−6⟩	FX STORM DRAIN MANHOLF CALLOUT
SS EX. SANITARY SEWER  EX. SANITARY SEWER MANHOLE  EX. SANITARY SEWER MANHOLE CALLOUT  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  EX. COMMUNICATIONS STRUCTURE  EX. POWER DUCTBANK  EX. POWER CONDUIT  EX. POWER CONDUIT  EX. POWER STRUCTURE  EX. GAS PIPING  EX. GAS PIPING  EX. GAS VALVE	24" DID SAM	Z Z OLE O'ILLOOT
EX. SANITARY SEWER MANHOLE CALLOUT  4—WAY 4" COMM.  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  FO EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  4—WAY 6" POWER P EX. POWER DUCTBANK  2" PVC POWER P EX. POWER CONDUIT  P EX. POWER STRUCTURE  2" GAS GAS EX. GAS PIPING  EX. GAS VALVE  6" WATER		EX. SANITARY SEWER
4-WAY 4" COMM.  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  EX. COMMUNICATIONS STRUCTURE  EX. POWER DUCTBANK  EX. POWER CONDUIT  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. OF CONDUIT  EX. POWER STRUCTURE  EX. OF CONDUIT  EX. POWER STRUCTURE  EX. OF CONDUIT  EX. OF C	(S)	EX. SANITARY SEWER MANHOLE
4-WAY 4" COMM.  EX. COMMUNICATIONS DUCTBANK  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  EX. COMMUNICATIONS STRUCTURE  EX. POWER DUCTBANK  EX. POWER CONDUIT  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. POWER STRUCTURE  EX. OF CONDUIT  EX. POWER STRUCTURE  EX. OF CONDUIT  EX. POWER STRUCTURE  EX. OF CONDUIT  EX. OF C		
2" PVC COMM.  EX. COMMUNICATIONS CONDUIT  EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  EX. POWER DUCTBANK  EX. POWER CONDUIT  EX. POWER STRUCTURE  EX. GAS PIPING  EX. GAS VALVE	\( S-2 \)	EX. SANIIARY SEWER MANHOLE CALLOUT
FO EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER P EX. POWER DUCTBANK  2" PVC POWER EX. POWER CONDUIT  P EX. POWER STRUCTURE  EX. UTILITY POLE  2" GAS EX. GAS PIPING  EX. GAS VALVE		EX. COMMUNICATIONS DUCTBANK
FO EX. FIBER OPTIC  EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER P EX. POWER DUCTBANK  2" PVC POWER EX. POWER CONDUIT  P EX. POWER STRUCTURE  EX. UTILITY POLE  2" GAS EX. GAS PIPING  EX. GAS VALVE	2" PVC COMM.	EX. COMMUNICATIONS CONDUIT
C EX. COMMUNICATIONS STRUCTURE  4-WAY 6" POWER P EX. POWER DUCTBANK  2" PVC POWER EX. POWER CONDUIT  P EX. POWER STRUCTURE  EX. UTILITY POLE  2" GAS EX. GAS PIPING  EX. GAS VALVE		
4-WAY 6" POWER POWER DUCTBANK  2" PVC POWER EX. POWER CONDUIT  P  EX. POWER STRUCTURE  EX. UTILITY POLE  2" GAS EX. GAS PIPING  EX. GAS VALVE	——— FO ———	EX. FIBER OPTIC
4-WAY 6" POWER P EX. POWER DUCTBANK  2" PVC POWER EX. POWER CONDUIT  P EX. POWER STRUCTURE  EX. UTILITY POLE  2" GAS EX. GAS PIPING  EX. GAS VALVE	С	EX. COMMUNICATIONS STRUCTURE
P EX. POWER DUCTBAINK  2" PVC POWER P EX. POWER CONDUIT  P EX. POWER STRUCTURE  EX. UTILITY POLE  2" GAS GAS GAS EX. GAS PIPING  EX. GAS VALVE	4 14/4 2" 504/55	
P EX. POWER CONDUIT  EX. POWER STRUCTURE  EX. UTILITY POLE  2" GAS GAS GAS EX. GAS PIPING  EX. GAS VALVE		EX. POWER DUCTBANK
P EX. POWER STRUCTURE  EX. UTILITY POLE  2" GAS GAS EX. GAS PIPING  EX. GAS VALVE  6" WATER		EX. POWER CONDUIT
EX. UTILITY POLE  2" GAS  GAS  EX. GAS PIPING  EX. GAS VALVE		
2" GAS EX. GAS PIPING  EX. GAS VALVE  6" WATER SIGNAL		EX. POWER STRUCTURE
2" GAS EX. GAS PIPING  EX. GAS VALVE  6" WATER SIGNAL	<del></del>	FX LITHITY POLF
GAS — EX. GAS PIPING  EX. GAS VALVE  6" WATER SIGNAL	UP	LA. UHLHI FULE
6" WATER SIDING		EX. GAS PIPING
6" WATER	$\bowtie$	EX. GAS VALVE
EV WATER RIPARO	6" WATER	
		EX. WATER PIPING

MD DEPT ENVIRONMENT SEDIMENT & STORMWATER

PLAN REVIEW DIVISION


MDE No. 19-SF-0030 <u>GRAPHIC SCALE</u>

SCALE: 1"=10'

UNIT OF MEASURE: FEET



ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION 220 ARCH STREET, OFFICE LEVEL 3 BALTIMORE, MARYLAND 21201 PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547




A/E CONSULTANTS

RMF ENGINEERING, INC. 5520 RESEARCH PARK DR, 3RD FLR BALTIMORE, MD 21228 P: 410.576-0505

F: 410.385-0327 Gaudreau, Inc. architects | planners



CARROLL ENGINEERING, INC.



PROJECT TITLE: CAMPUS ELECTRICAL DISTRIBUTION UPGRADES -PHASE 1A

REGISTRATION/STAMP

UMB BUILDING NO. :	VARIOUS
UMB Project NO. :	17-317
A/E PROJECT NO. :	117081.A0
CAD FILE NO. :	
DATE :	03-20-2020

SHEET TITLE: **EROSION &** SEDIMENT CONTROL PLAN

	R	EVISIONS
NO	DATE	ITEM
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMEN


SHEET NO.

ESC1.01

ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED SEDIMENT CONTROL NOTES SHEET ESC-14.

AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.



UNIVERSITY of MARYLAND

ADMINISTRATION & FINANCE

OFFICE OF FACILITIES MANAGEMENT
DESIGN AND CONSTRUCTION
220 ARCH STREET, OFFICE LEVEL S
BALTIMORE, MARYLAND 21201
PHONE NO. (410) 706-7740
FAX NO. (410) 706-8547



A/E CONSULTANTS


RMF ENGINEERING, INC.
5520 RESEARCH PARK DR, 3RD FLR
BALTIMORE, MD 21228
P: 410.576-0505
F: 410.385-0327

Gaudreau, Inc. ARCHITECTS | PLANNERS



PROFESSIONAL CERTIFICATION. I HERE BY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND,

LICENSE No. 14446




PROJECT TITLE:
CAMPUS
ELECTRICAL
DISTRIBUTION
UPGRADES PHASE 1A

UMB BUILDING NO. :	VARIOUS
UMB Project NO. :	17-317
A/E PROJECT NO. :	117081.A0
CAD FILE NO. :	
DATE :	03-20-2020

EROSION &
SEDIMENT
CONTROL PLAN

REVISIONS						
DATE	ITEM					
03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT					
	DATE					

SHEET NO.



# ESC PLAN SCALE: 1" = 10'

# ESC LEGEND LIMIT O

LIMIT OF DISTURBANCE

DRAINAGE AREA

COMBINATION
INLET PROTECTION

CURB INLET PROTECTION

AGIP AGIP AT-GRADE INLET

# CONSTRUCTION ENTRANCE NOTE:

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# SAME-DAY STABILIZATION NOTE:

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC-14.

# STANDARD STABILIZATION NOTE:

FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

	DRAWING LEGEND	*	EX. LIGHT POLE		EX. STORM DRAIN MANHOLE	
EXISTIN	IG CONDITIONS LEGEND		EX. STAIRS		EX. STORM DRAIN INLET	
SYMBOL	DESCRIPTION	⊗	EX. CHILLED WATER VALVE			
/	EXISTING BUILDING	12" CHWS		\( \square\) \( \square\)	EX. STORM DRAIN MANHOLE CALLOUT	
	EX. BOLIARD	——————————————————————————————————————	EX. CHILLED WATER SUPPLY / RETURN	24" DIP SAN ————————————————————————————————————	EX. SANITARY SEWER	
	EX. CURB AND GUTTER  EX. GRANITE CURB	12" CDWS		(S)	EX. SANITARY SEWER MANHOLE	
X	EX. FENCE  EX. ASPHALT PAVEMENT	——————————————————————————————————————	EX. CONDENSER WATER SUPPLY / RETURN	$\langle S-2 \rangle$	EX. SANITARY SEWER MANHOLE CALLOUT	
. PROPERTY LINE	EX. ASPHALT PAVEMENT  EX. PROPERTY LINE	8" HPS ————————————————————————————————————	EX. HIGH PRESSURE STEAM	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK	
ROW	EX. RIGHT—OF—WAY	4" PC	& PUMPED CONDENSATE PIPING	C		
::=::=	EXISTING STREAM	12" HTHW ———	EX. HEATING WATER	2" PVC COMM.	EX. COMMUNICATIONS CONDUIT	
	EX. WALL  EX. BRICK SIDEWALK			FO	EX. FIBER OPTIC	
	EX. CONCRETE SIDEWALK		EX. HEATING WATER MANHOLE	С	EX. COMMUNICATIONS STRUCTURE	
	EX. INTERMEDIATE CONTOUR		EX. STEAM STRUCTURE	4-WAY 6" POWER	EX. POWER DUCTBANK	
<u> </u>	EX. INDEX CONTOUR  EX. SPOT ELEVATION			2" PVC POWER	EV DOWED CONDUIT	
× <sub>456</sub>	EX. TREE		EX. UTILITY TUNNEL	p	EX. POWER CONDUIT	
· · · · · · · · · · · · · · · · · · ·	EX. TREELINE			Р	EX. POWER STRUCTURE	
······································	EX. SHRUBS/BUSHES		EX. TUNNEL VAULT		EX. UTILITY POLE	
<u> </u>	EX. SHRUB/BUSH  EX. SIGN	0.4" 505 05		2" GAS	LA. OHEH FOLL	
	1	24" RCP SD	EX. STORM DRAIN	GAS	EX. GAS PIPING	

EX. GAS VALVE

6" WATER
W EX. WATER PIPING

EX. WATER VALVE

EX. SIAMESE CONNECTION

EX. FIRE HYDRANT

SB-01
RP-01
SOIL BORING / ROCK PROBE

PROPOSED UTILITIES LEGEND

SYMBOL DESCRIPTION

ELECTRIC DUCTBANK

\_\_ TH-01

APPROVED


BY: COLLIN HILTNER


MAY 04, 2020

MD DEPT ENVIRONMENT

SEDIMENT & STORMWATER

PLAN REVIEW DIVISION








ADMINISTRATION & FINANCE

OFFICE OF FACILITIES MANAGEMENT
DESIGN AND CONSTRUCTION
220 ARCH STREET, OFFICE LEVEL 3
BALTIMORE, MARYLAND 21201
PHONE NO. (410) 706-7740
FAX NO. (410) 706-8547



A/E CONSULTANTS

RMF ENGINEERING, INC.

5520 RESEARCH PARK DR, 3RD FLR

BALTIMORE, MD 21228 P: 410.576-0505 F: 410.385-0327


Gaudreau, Inc. ARCHITECTS | PLANNERS

Harris-Kupfer Architects, Inc.

Harris-Kupfer Architects, Inc.

FIRE PROTECTION LLC

CARROLL ENGINEERING, INC.



PROJECT TITLE:
CAMPUS
ELECTRICAL
DISTRIBUTION
UPGRADES -

PHASE 1A

UMB BUILDING NO.: VARIOUS

UMB Project NO.: 17-317

A/E PROJECT NO.: 117081.A0


CAD FILE NO.:

DATE: 03-20-2020

EROSION &
SEDIMENT
CONTROL PLAN

	R	EVISIONS
NO	DATE	ITEM
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT

SHEET NO.



ESC LEGEND

LIMIT OF DISTURBANCE

DRAINAGE AREA

COMBINATION
INLET PROTECTION

CURB INLET PROTECTION

AT-GRADE INLET
PROTECTION

# CONSTRUCTION ENTRANCE NOTE:

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# SAME-DAY STABILIZATION NOTE:

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC—14.

# STANDARD STABILIZATION NOTE:

FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

	SCALE: 1" =	10'				
DRAWING LEGEND	*	EX. LIGHT POLE	D	EX. STORM DRAIN MANHOLE	$\bowtie$	EX. GAS VALVE
EXISTING CONDITIONS LEGEND		EX. STAIRS		EX. STORM DRAIN INLET	6" WATER	EX. OAS VALVE
SYMBOL DESCRIPTION		EX. CHILLED WATER VALVE			——————————————————————————————————————	EX. WATER PIPING
EXISTING BUILDING			$\langle SD-6 \rangle$	EX. STORM DRAIN MANHOLE CALLOUT	$\otimes$	EX. WATER VALVE
EXISTING BUILDING  EX. BOLLARD		EX. CHILLED WATER SUPPLY / RETURN	24" DIP SAN	EX. SANITARY SEWER	4 >	
EX. CURB AND GUTTER	12" CHWR	LX. CHILLED WATEN SOFFET / NETONN			~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	EX. SIAMESE CONNECTION
EX. GRANITE CURB			S	EX. SANITARY SEWER MANHOLE	FH FH	EV FIRE LIVERANT
— X — EX. FENCE  EX. ASPHALT PAVEMENT	CDW	EX. CONDENSER WATER SUPPLY / RETURN	$\langle S-2 \rangle$	EX. SANITARY SEWER MANHOLE CALLOUT		EX. FIRE HYDRANT
EX. PROPERTY LINE EX. PROPERTY LINE	8" HPS ————————————————————————————————————	EX. HIGH PRESSURE STEAM & PUMPED CONDENSATE PIPING	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK	SB-01 RP-01	SOIL BORING / ROCK PROBE
——————————————————————————————————————			2" PVC COMM.		TH-01	TEST HOLE
EXISTING STREAM  EX. WALL	12" HTHW ———	EX. HEATING WATER	c	EX. COMMUNICATIONS CONDUIT	'	
			FO	EX. FIBER OPTIC	SYMBOL	ED UTILITIES LEGEND  DESCRIPTION
EX. BRICK SIDEWALK	(HMH)	EX. HEATING WATER MANHOLE				
EX. CONCRETE SIDEWALK				EX. COMMUNICATIONS STRUCTURE		ELECTRIC DUCTBANK
EX. INTERMEDIATE CONTOUR		EX. STEAM STRUCTURE	4-WAY 6" POWER ————————————————————————————————————	EX. POWER DUCTBANK		APPROVED
——————————————————————————————————————	0		2" PVC POWER			BY: COLLIN HILTNER
× 456 EX. SPOT ELEVATION		EX. UTILITY TUNNEL	p	EX. POWER CONDUIT		MAY 04, 2020 MD DEPT ENVIRONMENT
EX. TREE			P	EX. POWER STRUCTURE	FR STRUCTURE	
. CONTREELINE		EX. TUNNEL VAULT		EX. TOWER OFFICERS		PLAN REVIEW DIVISION
EX. SHRUBS/BUSHES  EX. SHRUB/BUSH				EX. UTILITY POLE		MDE No. 19-SF-003
EX. SIGN	24" 707 60		2" GAS			ODADINO COALE
	24" RCP SD	EX. STORM DRAIN	CAS	EX. GAS PIPING		GRAPHIC SCALE


----- GAS -----

——— SD ———




ADMINISTRATION & FINANCE

OFFICE OF FACILITIES MANAGEMENT
DESIGN AND CONSTRUCTION
220 ARCH STREET, OFFICE LEVEL 3
BALTIMORE, MARYLAND 21201
PHONE NO. (410) 706-7740
FAX NO. (410) 706-8547







PROJECT TITLE:
CAMPUS
ELECTRICAL
DISTRIBUTION
UPGRADES PHASE 1A


UMB BUILDING NO. :	VARIOUS
UMB Project NO. :	17-317
A/E PROJECT NO.:	117081.A0
CAD FILE NO.:	
DATE :	03-20-2020

EROSION &
SEDIMENT
CONTROL PLAN

	REVISIONS					
NO	DATE	ITEM				
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT				

SHEET NO.

UNIT OF MEASURE: FEET



ESC PLAN

SCALE: 1" = 10'

ESC LEGEND ---LOD --- LIMIT OF DISTURBANCE COMBINATION INLET PROTECTION

CURB INLET PROTECTION AGIP AT-GRADE INLET PROTECTION

# **CONSTRUCTION ENTRANCE NOTE:**

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# SAME-DAY STABILIZATION NOTE:

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC-14.

# STANDARD STABILIZATION NOTE:

FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKÈS, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

DRAWING LEGEND		7	EX. LIGHT POLE		EX. STORM DRAIN MANHOLE	
EXISTING CONDITIONS LEGEND			EX. STAIRS		EX. STORM DRAIN INLET	
SYMBOL	DESCRIPTION	⊗	EX. CHILLED WATER VALVE			
<u> </u>	EXISTING BUILDING		LA. CHILLED WATEN VALVE	⟨SD−6⟩	EX. STORM DRAIN MANHOLE CALLOUT	
<u> </u>	EX. BOLLARD			24" DIP SAN	EX. SANITARY SEWER	
	EX. CURB AND GUTTER	CHW	EX. CHILLED WATER SUPPLY / RETURN	——— SS ———	EX. SANTANT SEVEN	
	EX. GRANITE CURB	12" CDWS		S	EX. SANITARY SEWER MANHOLE	
X	EX. FENCE	CDW				
	EX. ASPHALT PAVEMENT	CDW	EX. CONDENSER WATER SUPPLY / RETURN	$\langle S-2 \rangle$	EX. SANITARY SEWER MANHOLE CALLOUT	
EX. PROPERTY LINE	EX. PROPERTY LINE	8" HPS ————————————————————————————————————	EX. HIGH PRESSURE STEAM & PUMPED CONDENSATE PIPING	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK	
ROW	EX. RIGHT-OF-WAY	4" PC				
_::=::=	EXISTING STREAM	12" HTHW	EX. HEATING WATER	2" PVC COMM.	EX. COMMUNICATIONS CONDUIT	
	EX. WALL	—— HTHW ——	EX. TIEATHIO WATER			
	EX. BRICK SIDEWALK			——— FO ———	EX. FIBER OPTIC	
	EX. CONCRETE SIDEWALK		EX. HEATING WATER MANHOLE	С	EX. COMMUNICATIONS STRUCTURE	
		0				
	EX. INTERMEDIATE CONTOUR		EX. STEAM STRUCTURE	4-WAY 6" POWER ————————————————————————————————————	EX. POWER DUCTBANK	
———450———	EX. INDEX CONTOUR			2" PVC POWER		
× <sub>456</sub>	EX. SPOT ELEVATION			P	EX. POWER CONDUIT	
	EX. TREE		EX. UTILITY TUNNEL			
. ~ .	EX. TREELINE			Р	EX. POWER STRUCTURE	
	EX. SHRUBS/BUSHES		EX. TUNNEL VAULT			
63	EX. SHRUB/BUSH				EX. UTILITY POLE	
_0_	EX. SIGN	24" RCP SD	EX. STORM DRAIN	2" GAS ———— GAS ————	EX. GAS PIPING	


6" WATER ————————————————————————————————————	EX. WATER PIPING
$\otimes$	EX. WATER VALVE
<>``	EX. SIAMESE CONNECTION
DS FH	EX. FIRE HYDRANT
SB-01 RP-01	SOIL BORING / ROCK PROBE
TH-01	TEST HOLE

EX. GAS VALVE

PROPOSED UTILITIES LEGEND SYMBOL DESCRIPTION ELECTRIC DUCTBANK


> **APPROVED** BY: COLLIN HILTNER MAY 04, 2020 MD DEPT ENVIRONMENT SEDIMENT & STORMWATER PLAN REVIEW DIVISION

MDE No. 19-SF-0030






ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION 220 ARCH STREET, OFFICE LEVEL : BALTIMORE, MARYLAND 21201 PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547







CARROLL ENGINEERING, INC.


PROJECT TITLE: CAMPUS ELECTRICAL DISTRIBUTION UPGRADES -PHASE 1A

VARIOUS
17-317
117081.A0
03-20-2020

SHEET TITLE : **EROSION &** SEDIMENT CONTROL PLAN

	R	EVISIONS
NO	DATE	ITEM
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT

SHEET NO.



ESC LEGEND

LIMIT OF DISTURBANCE

— — DRAINAGE AREA

COIP COIP COMBINATION
INLET PROTECTION

CIP COIP COURB INLET PROTECTION

AGIP COIP AT-GRADE INLET
PROTECTION

# CONSTRUCTION ENTRANCE NOTE:

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# SAME-DAY STABILIZATION NOTE:

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC—14.

# STANDARD STABILIZATION NOTE:


FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

_O_ EX. SIGN		EX. STORM DRAIN	2" GAS ———— GAS ————	EX. GAS PIPING		GRAPHIC SCA 10 5 SCALE: 1"=	0
EX. SHRUBS/BUSHES  EX. SHRUB/BUSH		EX. TUNNEL VAULT	UP UP	EX. UTILITY POLE		MDE No. 19	-SF-003
EX. TREELINE			Р	EX. POWER STRUCTURE			REVIEW DIVISION
EX. TREE		EX. UTILITY TUNNEL	'	EV DOWED CTDUCTUDE		MD DEP	PT ENVIRONMENT IT & STORMWATER
$450$ $\times_{456}$ EX. INDEX CONTOUR  EX. INDEX CONTOUR			2" PVC POWER ————————	EX. POWER CONDUIT			COLLIN HILTNER IAY 04, 2020
EX. INTERMEDIATE CONTOUR  EX. INDEX CONTOUR		EX. STEAM STRUCTURE	4-WAY 6" POWER P	EX. POWER DUCTBANK		AF	PPROVED
EX. CONCRETE SIDEWALK	HMH)	EX. HEATING WATER MANHOLE	С	EX. COMMUNICATIONS STRUCTURE		ELECTRIC DUCTBANK	
EX. BRICK SIDEWALK			——— FO ———	EX. FIBER OPTIC	SYMBOL	DESCRIPTION	
EX. WALL	——————————————————————————————————————	EX. HEATING WATER	с		PROP	PROPOSED UTILITIES LEGEND	
ROW	12" HTHW		2" PVC COMM.	EX. COMMUNICATIONS CONDUIT	TH-01	TEST HOLE	
EX. PROPERTY LINE EX. PROPERTY LINE	8" HPS ————————————————————————————————————	EX. HIGH PRESSURE STEAM & PUMPED CONDENSATE PIPING	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK		SOIL BORING / ROCK PROBE	
EX. FENCE  EX. ASPHALT PAVEMENT	CDW	EX. CONDENSER WATER SUPPLY / RETURN	$\langle S-2 \rangle$	EX. SANITARY SEWER MANHOLE CALLOUT	SB-01 RP-01	EX. FIRE HYDRANT	
EX. GRANITE CURB	12" CDWS ————————————————————————————————————		S	EX. SANITARY SEWER MANHOLE	₽ FH	EV. EIDE JAVORANT	
EX. BOLLARD  EX. CURB AND GUTTER	——————————————————————————————————————	EX. CHILLED WATER SUPPLY / RETURN	24" DIP SAN ————————————————————————————————————	EX. SANITARY SEWER	<i>⟨⇔⟩</i>	EX. SIAMESE CONNECTION	
EXISTING BUILDING	12" CHWS	EX. SINELED WILLY	(SD-6)	EX. STORM DRAIN MANHOLE CALLOUT	⊗	EX. WATER VALVE	
SYMBOL DESCRIPTION	⊗	EX. CHILLED WATER VALVE		EX. STORM DRAIN INLET	6" WATER — W —	- EX. WATER PIPING	
EXISTING CONDITIONS LEGEND		EX. STAIRS		EX. STORM DRAIN INLET		EX. GAS VALVE	
DRAWING LEGEND	*	EX. LIGHT POLE	(D)	EX. STORM DRAIN MANHOLE	$\bowtie$		




ADMINISTRATION & FINANCE

OFFICE OF FACILITIES MANAGEMENT
DESIGN AND CONSTRUCTION
220 ARCH STREET, OFFICE LEVEL 3
BALTIMORE, MARYLAND 21201
PHONE NO. (410) 706-7740
FAX NO. (410) 706-8547







PROFESSIONAL CERTIFICATION. I HERE BY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I

AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND,

EXPIRATION DATE: MAY 25TH, 2021


UMB BUILDING NO. :	VARIOUS
UMB Project NO. :	17-317
A/E PROJECT NO.:	117081.A0
CAD FILE NO. :	
DATE :	03-20-2020

PHASE 1A

EROSION &
SEDIMENT
CONTROL PLAN

	R	EVISIONS
NO	DATE	ITEM
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT

SHEET NO.



ESC LEGEND — LOD — LIMIT OF DISTURBANCE — — DRAINAGE AREA COMBINATION **INLET PROTECTION** CURB INLET PROTECTION AGIP AT-GRADE INLET

PROTECTION

# **CONSTRUCTION ENTRANCE NOTE:**

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# <u>SAME-DAY STABILIZATION NOTE:</u>

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC-14.


# STANDARD STABILIZATION NOTE:

FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.


D	PRAWING LEGEND	*	EX. LIGHT POLE		EX. STORM DRAIN MANHOLE	$\bowtie$	EX. GAS VALVE
EXISTIN	G CONDITIONS LEGEND		EX. STAIRS		EX. STORM DRAIN INLET	6" WATER	L/1. O/ 10 V/ 1LV L
SYMBOL	DESCRIPTION	⊗	EX. CHILLED WATER VALVE			——————————————————————————————————————	EX. WATER PIPING
(///	EXISTING BUILDING		EXT. STILLED WITER VILVE	⟨SD−6⟩	EX. STORM DRAIN MANHOLE CALLOUT	$\otimes$	EX. WATER VALVE
	EX. BOLLARD		EX. CHILLED WATER SUPPLY / RETURN	24" DIP SAN	EX. SANITARY SEWER	( )	
	EX. CURB AND GUTTER	12" CHWR	EX. CHILLED WATER SUPPLY / RETURN	33		<b>──</b>	EX. SIAMESE CONNECTION
	EX. GRANITE CURB	12" CDWS		S	EX. SANITARY SEWER MANHOLE		
×	EX. FENCE	——————————————————————————————————————	EX. CONDENSER WATER SUPPLY / RETURN			FH FH	EX. FIRE HYDRANT
	EX. ASPHALT PAVEMENT	12" CDWR	EX. CONDENSER WATER SOFTET Y RETORN	$\langle S-2 \rangle$	EX. SANITARY SEWER MANHOLE CALLOUT	SB-01	
PROPERTY LINE	EX. PROPERTY LINE	8" HPS ————————————————————————————————————	EX. HIGH PRESSURE STEAM & PUMPED CONDENSATE PIPING	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK	SB-01 RP-01	SOIL BORING / ROCK PROBE
— ROW ———	EX. RIGHT-OF-WAY	4" PC				TH-01	TEGT HOLE
:=::=	EXISTING STREAM	12" HTHW	EX. HEATING WATER	2" PVC COMM.	EX. COMMUNICATIONS CONDUIT		TEST HOLE
	EX. WALL	——————————————————————————————————————				PROF	OSED UTILITIES LEGEND
	EX. BRICK SIDEWALK			——— FO ———	EX. FIBER OPTIC	SYMBOL	DESCRIPTION
			EX. HEATING WATER MANHOLE	С	EX. COMMUNICATIONS STRUCTURE		ELECTRIC DUCTBANK
	EX. CONCRETE SIDEWALK						
	EX. INTERMEDIATE CONTOUR		EX. STEAM STRUCTURE	4-WAY 6" POWER	EX. POWER DUCTBANK		
— <i>450</i> — — —	EX. INDEX CONTOUR			2" PVC POWER			APPROVED
× <sub>456</sub>	EX. SPOT ELEVATION		EX. UTILITY TUNNEL	p	EX. POWER CONDUIT		BY: COLLIN HILTNER MAY 04, 2020
	EX. TREE		LA. UTILITI TOWNEL				MD DEPT ENVIRONMENT
· · · · · · · · · · · · · · · · · · ·	EX. TREELINE			Р	EX. POWER STRUCTURE		SEDIMENT & STORMWAT PLAN REVIEW DIVISION
· · · · · · · · · · · · · · · · · · ·	EX. SHRUBS/BUSHES		EX. TUNNEL VAULT				
63	EX. SHRUB/BUSH			→ UP	EX. UTILITY POLE		<del> </del>
٥	EX. SIGN	24" RCP SD	EX. STORM DRAIN	2" GAS	EX. GAS PIPING		MDE No. 19-SF
			LA. STONIN DIVALIA	———— GAS ————	LA. GAS FIFTING		GRAPHIC SCALE



ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION 220 ARCH STREET, OFFICE LEVEL BALTIMORE, MARYLAND 21201 PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547







PROJECT TITLE: CAMPUS ELECTRICAL DISTRIBUTION UPGRADES -PHASE 1A


UMB BUILDING NO. :	VARIOUS
UMB Project NO.:	17-317
A/E PROJECT NO. :	117081.A0
CAD FILE NO. :	
DATE :	03-20-2020

SHEET TITLE: **EROSION &** SEDIMENT CONTROL PLAN

	REVISIONS					
NO	DATE	ITEM				
$\triangle$	03/20/20	LOD MODIFICATION-DUC	CTBANK REALIGNMENT			

UNIT OF MEASURE: FEET

SHEET NO. ESC1.07



— LOD — LIMIT OF DISTURBANCE — — DRAINAGE AREA

> COMBINATION INLET PROTECTION CURB INLET PROTECTION

> > AT-GRADE INLET PROTECTION

**CONSTRUCTION ENTRANCE NOTE:** 

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# SAME-DAY STABILIZATION NOTE:

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END O EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC-14.


# STANDARD STABILIZATION NOTE:

FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED ÁREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

DRAWING LEGEND	*	EX. LIGHT POLE		EX. STORM DRAIN MANHOLE	$\bowtie$	EX. GAS VALVE
EXISTING CONDITIONS LEGEND		EX. STAIRS		EX. STORM DRAIN INLET	6" WATER	LA. GAS VALVE
SYMBOL DESCRIPTION	$\otimes$	EX. CHILLED WATER VALVE			——————————————————————————————————————	EX. WATER PIPING
EXISTING BUILDING		EX. OFFICED WITCH VIETE	⟨SD−6⟩	EX. STORM DRAIN MANHOLE CALLOUT	$\otimes$	EX. WATER VALVE
			24" DIP SAN	EX. SANITARY SEWER		EX. WHEN VALVE
EX. BOLLARD  EX. CURB AND GUTTER	CHW 12" CHWR	EX. CHILLED WATER SUPPLY / RETURN	SS	EX. SANITARY SEWER	<i>₩</i>	EX. SIAMESE CONNECTION
EX. GRANITE CURB	12" CDWS		S	EX. SANITARY SEWER MANHOLE		
EX. FENCE	——————————————————————————————————————	EX. CONDENSER WATER SUPPLY / RETURN		EV CANITADY OF WED MANUALE CANADAT		EX. FIRE HYDRANT
EX. ASPHALT PAVEMENT	8" HPS		<u>\( \sigma - 2 \)</u>	EX. SANITARY SEWER MANHOLE CALLOUT	SB-01 RP-01	SOIL BORING / ROCK PROBE
X. PROPERTY LINE EX. PROPERTY LINE	ST ST	EX. HIGH PRESSURE STEAM & PUMPED CONDENSATE PIPING	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK		SOIL BURING / ROCK PROBE
ROW — EX. RIGHT-OF-WAY	4" PC		2" PVC COMM.		TH-01	TEST HOLE
EXISTING STREAM	12" HTHW ——	EX. HEATING WATER	c	EX. COMMUNICATIONS CONDUIT	· ·	
EX. WALL			FO	EX. FIBER OPTIC		SED UTILITIES LEGEND
EX. BRICK SIDEWALK	(нмн)	EX. HEATING WATER MANHOLE			SYMBOL	DESCRIPTION
EX. CONCRETE SIDEWALK	T MM T)	EX. REATING WATER WANNOLE	С	EX. COMMUNICATIONS STRUCTURE		ELECTRIC DUCTBANK
EX. INTERMEDIATE CONTOUR		EX. STEAM STRUCTURE	4-WAY 6" POWER	EX. POWER DUCTBANK		
EX. INDEX CONTOUR	0		P			
× 456 EX. SPOT ELEVATION			2" PVC POWER p	EX. POWER CONDUIT		APPROVED
EX. TREE		EX. UTILITY TUNNEL				BY: COLLIN HILTNER
EX. TREELINE			Р	EX. POWER STRUCTURE		MAY 04, 2020 MD DEPT ENVIRONMENT
EX. SHRUBS/BUSHES		EX. TUNNEL VAULT				SEDIMENT & STORMWATER
EX. SHRUB/BUSH				EX. UTILITY POLE		PLAN REVIEW DIVISION
_O_ EX. SIGN	24" RCP SD	EX. STORM DRAIN	2" GAS ———	EX. GAS PIPING		



ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION BALTIMORE, MARYLAND 21201 PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547



A/E CONSULTANTS RMF ENGINEERING, INC. 5520 RESEARCH PARK DR, 3RD FLR BALTIMORE, MD 21228 P: 410.576-0505 F: 410.385-0327 Harris-Kupfer Architects, Inc. FIRE PROTECTION LLC **CARROLL**ENGINEERING, INC.



PROJECT TITLE: CAMPUS ELECTRICAL DISTRIBUTION UPGRADES -PHASE 1A


UMB BUILDING NO. :	VARIOUS
UMB Project NO.:	17-317
A/E PROJECT NO. :	117081.A0
CAD FILE NO.:	
DATE :	03-20-2020

SHEET TITLE : **EROSION &** SEDIMENT CONTROL PLAN

	R	EVISIONS
NO	DATE	ITEM
1	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT

SHEET NO. ESC1.08

UNIT OF MEASURE: FEET



LIMIT OF DISTURBANCE

— — DRAINAGE AREA

COMBINATION
INLET PROTECTION

CIP \_ CURB INLET PROTECTION

AGIP \_ AT-GRADE INLET
PROTECTION

# CONSTRUCTION ENTRANCE NOTE:

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# SAME-DAY STABILIZATION NOTE:

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC-14.

# STANDARD STABILIZATION NOTE:


FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

	DRAWING LEGEND	*	EX. LIGHT POLE		EX. STORM DRAIN MANHOLE		EX. GAS VALVE
EXISTIN	G CONDITIONS LEGEND		EX. STAIRS		EX. STORM DRAIN INLET	6" WATER	
SYMBOL	DESCRIPTION	$\otimes$	EX. CHILLED WATER VALVE	$\langle SD-6 \rangle$	EV CTORM DRAIN MANUOLE CALLOUT		EX. WATER PIPING
(///	EXISTING BUILDING	12" CHWS			EX. STORM DRAIN MANHOLE CALLOUT	⊗	EX. WATER VALVE
	EX. BOLLARD	——————————————————————————————————————	EX. CHILLED WATER SUPPLY / RETURN	24" DIP SAN ————————————————————————————————————	EX. SANITARY SEWER	<i>₩</i>	EX. SIAMESE CONNECTION
	EX. CURB AND GUTTER  EX. GRANITE CURB	12" CDWS		S	EX. SANITARY SEWER MANHOLE		
X	ex. fence  EX. ASPHALT PAVEMENT	——————————————————————————————————————	EX. CONDENSER WATER SUPPLY / RETURN	$\langle S-2 \rangle$	EX. SANITARY SEWER MANHOLE CALLOUT	□ FH	EX. FIRE HYDRANT
X. PROPERTY LINE	EX. PROPERTY LINE	8" HPS ——— ST	EX. HIGH PRESSURE STEAM	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK	SB-01 RP-01	SOIL BORING / ROCK PROBE
ROW	EX. RIGHT—OF—WAY		& PUMPED CONDENSATE PIPING	C		TH-01	TECT HOLE
=::=::=	EXISTING STREAM	12" HTHW ———	EX. HEATING WATER	2" PVC COMM.	EX. COMMUNICATIONS CONDUIT		TEST HOLE
	EX. WALL	——————————————————————————————————————			EX. FIBER OPTIC	PROPOS	SED UTILITIES LEGEND
	EX. BRICK SIDEWALK		EX. HEATING WATER MANHOLE	——— FO ———	EX. FIBER OF TIC	SYMBOL	DESCRIPTION
	EX. CONCRETE SIDEWALK		EX. HEATING WATER WATER	С	EX. COMMUNICATIONS STRUCTURE		ELECTRIC DUCTBANK
	EX. INTERMEDIATE CONTOUR		EX. STEAM STRUCTURE	4-WAY 6" POWER	EX. POWER DUCTBANK		
— — 450— — —	EX. INDEX CONTOUR			'			APPROVED
× 456	EX. SPOT ELEVATION		EX. UTILITY TUNNEL	2" PVC POWER p	EX. POWER CONDUIT		BY: COLLIN HILTNER MAY 04, 2020
0	EX. TREE			P	EX. POWER STRUCTURE		MD DEPT ENVIRONMENT SEDIMENT & STORMWATER
· .	EX. TREELINE		EX. TUNNEL VAULT				PLAN REVIEW DIVISION
<u> </u>	EX. SHRUBS/BUSHES  EX. SHRUB/BUSH		LA. TOTVINEL VACET		EX. UTILITY POLE		
٩	EX. SIGN	24" DOD CD		2" GAS			MDE No. 19-SF-0
		24" RCP SD	EX. STORM DRAIN	——————————————————————————————————————	EX. GAS PIPING		GRAPHIC SCALE  10 5 0  SCALE: 1"=10" UNIT OF MEASURE: FI



ADMINISTRATION & FINANCE

OFFICE OF FACILITIES MANAGEMENT
DESIGN AND CONSTRUCTION
220 ARCH STREET, OFFICE LEVEL 3
BALTIMORE, MARYLAND 21201
PHONE NO. (410) 706-7740
FAX NO. (410) 706-8547



A/E CONSULTANTS

RMF ENGINEERING, INC.
5520 RESEARCH PARK DR, 3RD FLR

BALTIMORE, MD 21228


P: 410.576-0505 F: 410.385-0327

Gaudreau, Inc. ARCHITECTS | PLANNERS



CARROLL ENGINEERING, INC.

PROFESSIONAL CERTIFICATION. I HERE BY
CERTIFY THAT THESE DOCUMENTS WERE
PREPARED OR APPROVED BY ME, AND THAT I
AM A DULY LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF MARYLAND,



REGISTRATION/STAMP

PROJECT TITLE:
CAMPUS
ELECTRICAL
DISTRIBUTION
UPGRADES PHASE 1A

UMB BUILDING NO.: VARIOUS

UMB Project NO.: 17-317

A/E PROJECT NO.: 117081.A0

CAD FILE NO.:


DATE: 03-20-2020

EROSION &
SEDIMENT
CONTROL PLAN

NO DATE ITEM

03/20/20 LOD MODIFICATION – DUCTBANK REALIGNMENT

SHEET NO.



ESC PLAN

SCALE: 1" = 10'

# ESC LEGEND LOD — LIMIT OF DISTURBANCE DRAINAGE AREA COMBINATION INLET PROTECTION CURB INLET PROTECTION AGIP AT-GRADE INLET PROTECTION

# CONSTRUCTION ENTRANCE NOTE:

WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.

# SAME-DAY STABILIZATION NOTE:

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC—14.

# STANDARD STABILIZATION NOTE:

FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

	DRAWING LEGEND	*	EX. LIGHT POLE	D	EX. STORM DRAIN MANHOLE	
EXISTIN	IG CONDITIONS LEGEND		EX. STAIRS		EX. STORM DRAIN INLET	
SYMBOL	DESCRIPTION	$\otimes$	EX. CHILLED WATER VALVE			
////	EXISTING BUILDING			$\langle SD-6 \rangle$	EX. STORM DRAIN MANHOLE CALLOUT	
•	EX. BOLLARD	12" CHWS ————————————————————————————————————	EX. CHILLED WATER SUPPLY / RETURN	24" DIP SAN ————————————————————————————————————	EX. SANITARY SEWER	
	EX. CURB AND GUTTER	12" CHWR				
	EX. GRANITE CURB	12" CDWS		(5)	EX. SANITARY SEWER MANHOLE	
X	EX. ASPHALT PAVEMENT	——————————————————————————————————————	EX. CONDENSER WATER SUPPLY / RETURN	$\langle S-2 \rangle$	EX. SANITARY SEWER MANHOLE CALLOUT	
EX. PROPERTY LINE	EX. PROPERTY LINE	8" HPS ————————————————————————————————————	EX. HIGH PRESSURE STEAM & PUMPED CONDENSATE PIPING	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK	
ROW	EX. RIGHT-OF-WAY	4 PC		27 2010 20111		
_ :: = :: =	EXISTING STREAM	12" HTHW	EX. HEATING WATER	2" PVC COMM.	EX. COMMUNICATIONS CONDUIT	
	EX. WALL	——————————————————————————————————————				
	EX. BRICK SIDEWALK	(HMH)	EV LIEATING WATER MANUALE	——— FO ———	EX. FIBER OPTIC	
	EX. CONCRETE SIDEWALK		EX. HEATING WATER MANHOLE	С	EX. COMMUNICATIONS STRUCTURE	
	EX. INTERMEDIATE CONTOUR	0	EV STEAM STRUCTURE	4-WAY 6" POWER	EX. POWER DUCTBANK	
— — — 450— — —	EX. INDEX CONTOUR	0	EX. STEAM STRUCTURE	——————————————————————————————————————		
× <sub>456</sub>	EX. SPOT ELEVATION			2" PVC POWER	EX. POWER CONDUIT	
	EX. TREE		EX. UTILITY TUNNEL		EV. BOWED OTDUOTUDE	
. ~ .	EX. TREELINE			Р	EX. POWER STRUCTURE	
	EX. SHRUBS/BUSHES		EX. TUNNEL VAULT			
9	EX. SHRUB/BUSH				EX. UTILITY POLE	
٥	EX. SIGN	24" RCP SD	EX. STORM DRAIN	2" GAS ———— GAS ————	EX. GAS PIPING	

$\bowtie$	EX. GAS VALVE
6" WATER W	EX. WATER PIPING
⊗	EX. WATER VALVE
⟨>`	
0	EX. SIAMESE CONNECTION
₽ FH	EX. FIRE HYDRANT
SB-01 RP-01	SOIL BORING / ROCK PROBE
TH-01	TEST HOLE

—	TEST HOLE		
PROPOSED UTILITIES LEGEND			
SYMBOL	DESCRIPTION		
	ELECTRIC DUCTBANK		

APPROVED

BY: COLLIN HILTNER


MAY 04, 2020

MD DEPT ENVIRONMENT

SEDIMENT & STORMWATER

PLAN REVIEW DIVISION


MDE No. 19-SF-0030





ADMINISTRATION & FINANCE

OFFICE OF FACILITIES MANAGEMENT
DESIGN AND CONSTRUCTION
220 ARCH STREET, OFFICE LEVEL 3
BALTIMORE, MARYLAND 21201
PHONE NO. (410) 706-7740
FAX NO. (410) 706-8547



A/E CONSULTANTS

RMF ENGINEERING, INC. 5520 RESEARCH PARK DR, 3RD FLR

> BALTIMORE, MD 21228 P: 410.576-0505 F: 410.385-0327

Gaudreau, Inc. ARCHITECTS | PLANNERS



larris-Kupfer Architects, Inc.

FIRE PROTECTION LLC

CARROLL ENGINEERING, INC.

PROFESSIONAL CERTIFICATION. I HERE BY
CERTIFY THAT THESE DOCUMENTS WERE
PREPARED OR APPROVED BY ME, AND THAT I
AM A DULY LICENSED PROFESSIONAL ENGINEER
UNDER THE LAWS OF THE STATE OF MARYLAND,



REGISTRATION/STAMP

PROJECT TITLE:

CAMPUS

ELECTRICAL

DISTRIBUTION


UPGRADES 
PHASE 1A

UMB BUILDING NO.:	VARIOUS
UMB Project NO.:	17-317
A/E PROJECT NO.:	117081.A0
CAD FILE NO. :	
DATE :	03-20-2020

EROSION &
SEDIMENT
CONTROL PLAN

	R	EVISIONS
NO	DATE	ITEM
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT


SHEET NO.



	D	RAWING LEGEND
	EXISTIN	G CONDITIONS LEGEND
	SYMBOL	DESCRIPTION
	(///	EXISTING BUILDING
		EX. BOLLARD
		EX. CURB AND GUTTER  EX. GRANITE CURB
	×	EX. FENCE
		EX. ASPHALT PAVEMENT
	EX. PROPERTY LINE	EX. PROPERTY LINE
	ROW	EX. RIGHT-OF-WAY
		EX. WALL
		EX. BRICK SIDEWALK
		EX. CONCRETE SIDEWALK
		EX. INTERMEDIATE CONTOUR  EX. INDEX CONTOUR
	× 456	EX. SPOT ELEVATION
	$\odot$	EX. TREE
	. ~~~~ .	EX. TREELINE
		EX. SHRUBS/BUSHES
	<u>-</u>	EX. SIGN
	*	EX. LIGHT POLE
		EX. STAIRS
	$\otimes$	EX. CHILLED WATER VALVE
	12" CHWS ————————————————————————————————————	EX. CHILLED WATER SUPPLY / RETURN
	12" CDWS	
	CDW	EX. CONDENSER WATER SUPPLY / RETURN
	12" CDWR 8" HPS	<u>'</u>
	ST ST 4" PC	EX. HIGH PRESSURE STEAM & PUMPED CONDENSATE PIPING
	<i>12" HTHW</i> ————————————————————————————————————	EX. HEATING WATER
	НМН	EX. HEATING WATER MANHOLE
	0	EX. STEAM STRUCTURE
		EX. UTILITY TUNNEL
		EX. TUNNEL VAULT
	24" RCP SD ———————————————————————————————————	EX. STORM DRAIN
	D	EX. STORM DRAIN MANHOLE
		EX. STORM DRAIN INLET
	$\langle SD-6 \rangle$	
_		EX. STORM DRAIN MANHOLE CALLOUT
	24" DIP SAN ————————————————————————————————————	EX. SANITARY SEWER
	(5)	EX. SANITARY SEWER MANHOLE
		EV CANTARY OFFICE AND TO THE TOTAL THE TOTAL TO THE TOTAL
	⟨S−2⟩	EX. SANITARY SEWER MANHOLE CALLOUT
	4-WAY 4" COMM.	EX. COMMUNICATIONS DUCTBANK
	2" PVC COMM.	EX. COMMUNICATIONS CONDUIT
	—— FO ——	EX. FIBER OPTIC
	С	EX. COMMUNICATIONS STRUCTURE
	4-WAY 6" POWER	EX. POWER DUCTBANK
	2" PVC POWER	EX. POWER CONDUIT
	— р — — — — — — — — — — — — — — — — — —	EX. POWER STRUCTURE
	——————————————————————————————————————	
	UP 2" GAS	EX. UTILITY POLE
	——— GAS ———	EX. GAS PIPING
		EX. GAS VALVE
	6" WATER ————————————————————————————————————	EX. WATER PIPING


APPROVED
BY: COLLIN HILTNER

MAY 04, 2020 MD DEPT ENVIRONMENT SEDIMENT & STORMWATER PLAN REVIEW DIVISION





ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION 220 ARCH STREET, OFFICE LEVEL 3 BALTIMORE, MARYLAND 21201 PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547



A/E CONSULTANTS RMF ENGINEERING, INC. 5520 RESEARCH PARK DR, 3RD FLR BALTIMORE, MD 21228 P: 410.576-0505 F: 410.385-0327 Gaudreau, Inc. ARCHITECTS | PLANNERS Harris-Kupfer Architects, Inc.

PROFESSIONAL CERTIFICATION. I HERE BY CERTIFY THAT THESE DOCUMENTS WERE PREPARED OR APPROVED BY ME, AND THAT I AM A DULY LICENSED PROFESSIONAL ENGINEER UNDER THE LAWS OF THE STATE OF MARYLAND, EXPIRATION DATE: MAY 25TH, 2021 REGISTRATION/STAMP

FIRE PROTECTION LLC

CARROLL ENGINEERING, INC.

PROJECT TITLE: CAMPUS ELECTRICAL DISTRIBUTION UPGRADES -PHASE 1A

JMB BUILDING NO. :	VARIOUS
JMB Project NO. :	17-317
VE PROJECT NO. :	117081.A0
CAD FILE NO. :	
DATE :	03-20-2020

SHEET TITLE : **EROSION &** SEDIMENT CONTROL PLAN

NO DATE ITEM  03/20/20 LOD MODIFICATION—DUCTBANK REALIGN  1	REVISIONS						
03/20/20 LOD MODIFICATION-DUCTBANK REALIGN	NO	DATE	ITEM				
	$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMEN				

SHEET NO.

ESC1.11

<u>SAME-DAY STABILIZATION NOTE:</u>

FOR UTILITY TRENCHES OUTSIDE THE DRAINAGE AREA LIMITS OF EROSION AND SEDIMENT CONTROL (ESC) DEVICES, THE CONTRACTOR SHALL OPEN ONLY A SECTION OF TRENCH THAT CAN BE BACKFILLED AND STABILIZED AT THE END OF EACH WORKDAY. NO DISTURBED AREA SHALL BE LEFT UNSTABILIZED OVERNIGHT. ANY EXCESS STOCKPILE MATERIAL THAT CANNOT BE STABILIZED WITHIN THE ESC CONTROLS SHALL BE REMOVED FROM THE SITE AT THE END OF EACH WORKDAY. FOR ADDITIONAL DETAIL SEE NOTE 8 OF THE MARYLAND GENERAL EROSION AND SEDIMENT CONTROL NOTES SHEET ESC-14.

# STANDARD STABILIZATION NOTE:

FOLLOWING INITIAL SOIL DISTURBANCE OR RE-DISTURBANCE, PERMANENT OR TEMPORARY STABILIZATION SHALL BE COMPLETED WITHIN THREE (3) CALENDAR DAYS AS TO THE SURFACE OF ALL PERIMETER DIKES, SWALES, DITCHES, PERIMETER SLOPES, AND ALL SLOPES STEEPER THAN 3 HORIZONTAL TO 1 VERTICAL (3:1); AND SEVEN (7) CALENDAR DAYS AS TO ALL OTHER DISTURBED

OR GRADED AREAS ON THE PROJECT SITE NOT UNDER ACTIVE GRADING.

MAINTENANCE OF TRAFFIC NOTE:


DUCTBANK CONSTRUCTION WITHIN WEST BALTIMORE STREET AND NORTH PINE STREET TO UTILIZE TYPICAL TRAFFIC CONTROL PLAN.


WHERE NO CONSTRUCTION ENTRANCE IS PROVIDED CONTRACTOR SHALL MAINTAIN THE SITE IN A CONDITION THAT MINIMIZES TRACKING

CONSTRUCTION ENTRANCE NOTE:

OF SEDIMENT. IMMEDIATELY REMOVE STONE AND/OR SEDIMENT SPILLED, DROPPED, OR TRACKED OUTSIDE THE LOD BY VACUUMING, SCRAPING, AND/OR SWEEPING. CONTRACTOR MUST CLEAN CONSTRUCTION EQUIPMENT PRIOR TO LEAVING THE LOD TO MINIMIZE SEDIMENT TRACK OUT. WASHING EQUIPMENT AND SUFACES TO REMOVE SEDIMENT IS ONLY ACCEPTABLE WHEN, SEDIMENT LADEN

WATER IS DIRECTED TO AN APPROVED SEDIMENT CONTROL PRACTICE.






MARYLAND STANDARDS AND SPECIFICATIONS FOR SOIL EROSION AND SEDIMENT CONTROL


MARYLAND DEPARTMENT OF ENVIRONMENT

WATER MANAGEMENT ADMINISTRATION

U.S. DEPARTMENT OF AGRICULTURE

NATURAL RESOURCES CONSERVATION SERVICE





WATER MANAGEMENT ADMINISTRATION

NATURAL RESOURCES CONSERVATION SERVICE

# SEQUENCE OF CONSTRUCTION


- 1. PROVIDE ALL PROPER PERMITS PRIOR TO THE START OF CONSTRUCTION. 2. NOTIFY MDE AT LEAST 72 HOURS PRIOR TO START OF CONSTRUCTION STATING TO COORDINATE AND PROVIDE THE FOLLOWING: A. A REQUEST FOR A PRE-CONSTRUCTION MEETING, B. WHEN CONTRACTOR INTENDS TO BEGIN CONSTRUCTION, C. SOURCE OF BORROW MATERIAL,
- 3. IMPLEMENT MAINTENANCE OF TRAFFIC AROUND PROPOSED CONSTRUCTION ZONE. 4. WITH THE PERMISSION OF THE SEDIMENT CONTROL INSPECTOR, INSTALL SEDIMENT CONTROL MEASURES WITHIN PROJECT WORK AREA.
- 5. WITH ESC INSPECTOR'S WRITTEN PERMISSION BEGIN DUCTBANK CONSTRUCTION. 5.1. ANY EXCAVATED MATERIAL NOT DIRECTLY LIFTED TO TRUCK MUST BE PLACED ON THE HIGH SIDE OF THE TRENCH AND REMOVED PRIOR TO COMPLETION OF THE WORK DAY. SEE MDE GENERAL ESC NOTE 8. SITE MUST BE FULLY STABILIZED AT THE END OF EACH WORKING DAY.
- 5.2. CONTRACTOR SHALL WORK WITHIN THE LOD PROGRESSING UP/DOWN MARTIN LUTHER KING BLVD. PROVIDING FINAL STABILIZATION AS DUCTBANK IS CONSTRUCTED. WORK WITHIN THE NORTH PINE AND WEST BALTIMORE STREET INTERSECTION IS INDEPENDENT OF MLK BLVD AND MAY PROCEED WITH OR WITHOUT DUCTBANK CONSTRUCTION WITHIN MLK BLVD.
- 6. AFTER THE SITE HAS BEEN STABILIZED AND WITH PERMISSION OF THE MDE SEDIMENT CONTROL INSPECTOR, REMOVE SEDIMENT CONTROLS, AND IMMEDIATELY STABILIZE ANY DISTURBANCE CREATED.
- 7. REMOVE REMAINING MAINTENANCE OF TRAFFIC AROUND CONSTRUCTION SITE.

D. LOCATION OF DISPOSAL AREA WITH AN ACTIVE PERMIT,

E. CONTRACTOR'S TENTATIVE CLOSING DATE.



ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION 220 ARCH STREET, OFFICE LEVEL 3 BALTIMORE, MARYLAND 21201 PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547







PROJECT TITLE: CAMPUS ELECTRICAL UPGRADES -PHASE 1A

UMB BUILDING NO. :	VARIOUS
UMB Project NO.:	17-317
A/E PROJECT NO.:	117081.A0
CAD FILE NO. :	
DATE :	03-20-2020
_	

SHEET TITLE: **EROSION & SEDIMENT** CONTROL **DETAILS** 

	REVISIONS							
NO	NO DATE ITEM							
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT						

ESC1.12

SHEET NO.

**APPROVED** 

BY: COLLIN HILTNER MAY 04, 2020 MD DEPT ENVIRONMENT SEDIMENT & STORMWATER PLAN REVIEW DIVISION

MDE No. 19-SF-0030

EROSION & SEDIMENT CONTROL SHALL BE STRICTLY ENFORCED

# Definition

Reshaping the existing land surface to provide suitable topography for building facilities and other site improvements.

To provide erosion control and vegetative establishment for extreme changes in

Conditions Where Practice Applies Earth disturbances or extreme grade modifications on steep or long slopes.

The grading plan should be based on the incorporation of building designs and street layouts that fit and utilize existing topography and desirable natural surroundings to avoid extreme grade modifications. Information submitted must provide sufficient topographic surveys and soil investigations to determine limitations that must be imposed on the grading operation related to slope stability, adjacent properties, drainage patterns, measures for water removal, and vegetative treatment, etc.

Many jurisdictions have regulations and design procedures already established for land aradina that must be followed. The plan must show existing and proposed contours for the area(s) to be graded including practices for erosion control, slope stabilization, and safe conveyance of runoff (e.g., waterways, lined channels, reverse benches, grade stabilization structures). The grading/construction plans are to include the phasing of these practices and consideration of the following:

- 1. Provisions to safely convey surface runoff to storm drains, protected outlets or stable water courses to ensure that surface runoff will not damage slopes or other graded areas.
- 2. Cut and fill slopes, stabilized with grasses, no steeper than 2:1. (Where the slope is to be mowed, the slope should be no steeper than 3:1, but 4:1 is preferred because of safety factors related to moving steep slopes.) Slopes steeper than 2:1 require special design and stabilization considerations to be shown on the plans.
- 3. Benching per Detail B-3-1 whenever the vertical interval (height) of any 2:1 slope exceeds 20 feet; for 3:1 slopes, when it exceeds 30 feet; and for 4:1 slopes, when it exceeds 40 feet. Locate benches to divide the slope face as equally as possible and to convey the water to a stable outlet. Soils, seeps, rock outcrops, etc. are to be taken into consideration when designing
- a. Provide benches with a minimum width of six feet for ease of
- b. Design benches with a reverse slope of 6:1 or flatter to the toe of the upper slope and with a minimum of one foot in depth. Grade the longitudinal slope of the bench between 2 percent and 3 percent, unless accompanied by appropriate design and computations.
- c. The maximum allowable flow length within a bench is 800 feet unless accompanied by appropriate design and computations. 4. Diversion of surface water from the face of all cut and fill slopes using
- earth dikes or swales. Convey surface water down slope using a designed a. Protect the face of all graded slopes from surface runoff until they are
- b. Do not subject the slope's face to any concentrated flow of surface
- water such as from natural drainage ways, graded swales, downspouts,
- c. Protect the face of the slope by special erosion control materials to include, but not be limited to, approved vegetative stabilization practices, riprap or other approved stabilization methods. 5. Serrated slope as shown in Detail B-3-2. The steepest allowable slope for
- ripable rock is 1.5:1. For non rock surfaces, the slopes are to be 2:1 or flatter. These steps will weather and act to hold moisture, lime, fertilizer and seed thus producing a much quicker and longer lived vegetative cover and better slope stabilization.
- 6. Subsurface drainage provisions. Provide subsurface drainage where necessary to intercept seepage that would otherwise adversely affect slope stability or create excessively wet site conditions.
- 7. Proximity to adjacent property. Slopes must not be created close to property lines without adequate protection against sedimentation, erosion, slippage, settlement, subsidence, or other related damages 8. Quality of fill material. Fill material must be free of brush, rubbish, logs,
- stumps, building debris, and other objectionable material. Do not place frozen materials in the fill nor place the fill material on a frozen foundation 9. Stabilization. Stabilize all disturbed areas structurally or vegetatively in
- compliance with Section B4 Standards and Specifications for Stabilization Practices.

The line, grade, and cross section of benching and serrated slopes must be maintained. Benches and serrated slopes must continuously meet the requirements for Adequate Vegetative Establishment in accordance with Section B-4 Vegetative Stabilization.

# B-4 STANDARDS AND SPECIFICATIONS FOR VEGETATIVE STABILIZATION

Using vegetation as cover to protect exposed soil from erosion.

# To promote the establishment of vegetation on exposed soil.

Conditions Where Practice Applies On all disturbed areas not stabilized by other methods. This specification is divided into sections on incremental stabilization; soil preparation, soil amendments and topsoiling; seeding and mulching; temporary stabilization; and permanent stabilization.

# Effects on Water Quality and Quantity

Stabilization practices are used to promote the establishment of vegetation on exposed soil. When soil is stabilized with vegetation, the soil is less likely to erode and more likely to allow infiltration of rainfall, thereby reducing sediment loads and runoff to downstream areas.

Planting vegetation in disturbed areas will have an effect on the water budget, especially on volumes and rates of runoff, infiltration, evaporation, transpiration, percolation, and groundwater recharge. Over time, vegetation will increase organic matter content and improve the water holding capacity of the soil and subsequent plant growth.

Vegetation will help reduce the movement of sediment, nutrients, and other chemicals carried by runoff to receiving waters. Plants will also help protect groundwater supplies by assimilating those substances present within the root zone.

Sediment control practices must remain in place during grading, seedbed preparation, seeding, mulching, and vegetative establishment.

# Adequate Vegetative Establishment Inspect seeded areas for vegetative establishment and make necessary repairs, replacements, and reseedings within the planting season.

1. Adequate vegetative stabilization requires 95 percent groundcover. 2. If an area has less than 40 percent groundcover, restabilize following the original recommendations for lime, fertilizer, seedbed preparation, and

4. Maintenance fertilizer rates for permanent seeding are shown in Table B.6.

3. If an area has between 40 and 94 percent groundcover, over—seed and fertilize using half of the rates originally specified.

# B-4-1 STANDARDS AND SPECIFICATIONS

INCREMENTAL STABILIZATION

# Establishment of vegetative cover on cut and fill slopes.

# To provide timely vegetative cover on cut and fill slopes as work progresses.

Conditions Where Practice Applies Any cut or fill slope greater than 15 feet in height. This practice also applies to

# A. Incremental Stabilization - Cut Slopes

- 1. Excavate and stabilize cut slopes in increments not to exceed 15 feet in height. Prepare seedbed and apply seed and mulch on all cut slopes as the work
- 2. Construction sequence example (Refer to Figure B.1):
- a. Construct and stabilize all temporary swales or dikes that will be used to convey runoff around the excavation. b. Perform Phase 1 excavation, prepare seedbed, and stabilize.

c. Perform Phase 2 excavation, prepare seedbed, and stabilize. Overseed Phase 1

- d. Perform final phase excavation, prepare seedbed, and stabilize. Overseed previously seeded areas as necessary.
- Note: Once excavation has begun the operation should be continuous from grubbing through the completion of grading and placement of topsoil (if required) and permanent seed and mulch. Any interruptions in the operation or completing the operation out of the seeding season will necessitate the application of temporary stabilization.





Figure B.1: Incremental Stabilization — Cut

B. Incremental Stabilization — Fill Slopes

areas as necessary.

- 1. Construct and stabilize fill slopes in increments not to exceed 15 feet in height. Prepare seedbed and apply seed and mulch on all slopes as the work progresses. 2. Stabilize slopes immediately when the vertical height of a lift reaches 15 feet, or
- when the grading operation ceases as prescribed in the plans. 3. At the end of each day, install temporary water conveyance practice(s), as
- necessary, to intercept surface runoff and convey it down the slope in a non-erosive 4. Construction sequence example (Refer to Figure B.2): a. Construct and stabilize all temporary swales or dikes that will be used to divert
- runoff around the fill. Construct silt fence on low side of fill unless other methods shown on the plans address this area. b. At the end of each day, install temporary water conveyance practice(s), as necessary, to intercept surface runoff and convey it down the slope in a
- non-erosive manner. c. Place Phase 1 fill, prepare seedbed, and stabilize.
- d. Place Phase 2 fill, prepare seedbed, and stabilize. e. Place final phase fill, prepare seedbed, and stabilize. Overseed previously seeded
- Note: Once the placement of fill has begun the operation should be continuous from grubbing through the completion of grading and placement of topsoil (if required) and permanent seed and mulch. Any interruptions in the operation or completing the operation out of the seeding season will necessitate the application of temporary



# SOIL PREPARATION, TOPSOILING, AND SOIL AMENDMENTS

# The process of preparing the soils to sustain adequate vegetative stabilization.

# To provide a suitable soil medium for vegetative growth.

<u>Criteria</u>

Conditions Where Practice Applies

# Where vegetative stabilization is to be established.

# A. Soil Preparation

- a. Seedbed preparation consists of loosening soil to a depth of 3 to 5 inches by means of suitable agricultural or construction equipment, such as disc harrows or chisel plows or rippers mounted on construction equipment. After the soil is loosened, it must not be rolled or dragged smooth but left in the roughened condition. Slopes 3:1 or flatter are to be tracked with ridges running parallel to the contour of the slope.
- b. Apply fertilizer and lime as prescribed on the plans. c. Incorporate lime and fertilizer into the top 3 to 5 inches of soil by disking or other suitable means.
- 2. Permanent Stabilization

results of a soil test.

- a. A soil test is required for any earth disturbance of 5 acres or more. The minimum soil conditions required for permanent vegetative establishment are:
- i. Soil pH between 6.0 and 7.0.
- ii. Soluble salts less than 500 parts per million (ppm).
- iii. Soil contains less than 40 percent clay but enough fine grained material (greater than 30 percent silt plus clay) to provide the capacity to hold a moderate amount of moisture. An exception: if lovegrass will be planted, then a sandy soil (less
- than 30 percent silt plus clay) would be acceptable.
- iv. Soil contains 1.5 percent minimum organic matter by weight. v. Soil contains sufficient pore space to permit adequate root penetration. b. Application of amendments or topsoil is required if on-site soils do not meet the
- above conditions. c. Graded areas must be maintained in a true and even grade as specified on the approved plan, then scarified or otherwise loosened to a depth of 3 to 5 inches. d. Apply soil amendments as specified on the approved plan or as indicated by the
- e. Mix soil amendments into the top 3 to 5 inches of soil by disking or other suitable means. Rake lawn areas to smooth the surface, remove large objects like stones and branches, and ready the area for seed application. Loosen surface soil by dragging with a heavy chain or other equipment to roughen the surface where site conditions will not permit normal seedbed preparation. Track slopes 3:1 or flatter with tracked equipment leaving the soil in an irregular condition with ridges running parallel to the contour of the slope. Leave the top 1 to 3 inches of soil loose and friable. Seedbed loosening may be necessary on newly disturbed areas.

- 1. Topsoil is placed over prepared subsoil prior to establishment of permanent vegetation. The purpose is to provide a suitable soil medium for vegetative growth. Soils of concern have low moisture content, low nutrient levels, low pH, materials toxic to plants, and/or unacceptable soil gradation
- 2. Topsoil salvaged from an existing site may be used provided it meets the standards as set forth in these specifications. Typically, the depth of topsoil to
- be salvaged for a given soil type can be found in the representative soil profile section in the Soil Survey published by USDA-NRCS.
- 3. Topsoiling is limited to areas having 2:1 or flatter slopes where:

a. The texture of the exposed subsoil/parent material is not adequate to

- produce vegetative growth. b. The soil material is so shallow that the rooting zone is not deep enough to
- support plants or furnish continuing supplies of moisture and plant nutrients. c. The original soil to be vegetated contains material toxic to plant growth. d. The soil is so acidic that treatment with limestone is not feasible
- 4. Areas having slopes steeper than 2:1 require special consideration and design. 5. Topsoil Specifications: Soil to be used as topsoil must meet the following
- a. Topsoil must be a loam, sandy loam, clay loam, silt loam, sandy clay loam, or loamy sand. Other soils may be used if recommended by an agronomist or soil scientist and approved by the appropriate approval authority. Topsoil must not be a mixture of contrasting textured subsoils and must contain less than 5 percent by volume of cinders, stones, slag, coarse fragments, gravel, sticks, roots, trash, or other materials larger than 1½ inches in diameter.
- b. Topsoil must be free of noxious plants or plant parts such as Bermuda grass, guack grass, Johnson grass, nut sedge, poison ivy, thistle, or others as specified.
- c. Topsoil substitutes or amendments, as recommended by a qualified agronomist or soil scientist and approved by the appropriate approval authority, may be used in lieu of natural topsoil. 6. Topsoil Application
- a. Erosion and sediment control practices must be maintained when applying
- b. Uniformly distribute topsoil in a 5 to 8 inch layer and lightly compact to a minimum thickness of 4 inches. Spreading is to be performed in such a manner that sodding or seeding can proceed with a minimum of additional soil preparation and tillage. Any irregularities in the surface resulting from topsoiling or other operations must be corrected in order to prevent the formation of depressions or water pockets.
- c. Topsoil must not be placed if the topsoil or subsoil is in a frozen or muddy condition, when the subsoil is excessively wet or in a condition that may otherwise be detrimental to proper grading and seedbed preparation.
- C. Soil Amendments (Fertilizer and Lime Specifications) 1. Soil tests must be performed to determine the exact ratios and application rates for both lime and fertilizer on sites having disturbed areas of 5 acres or more. Soil analysis may be performed by a recognized private or commercial laboratory. Soil samples taken for engineering purposes may also be used for chemical analyses.
- 2. Fertilizers must be uniform in composition, free flowing and suitable for accurate application by appropriate equipment. Manure may be substituted for fertilizer with prior approval from the appropriate approval authority. Fertilizers must all be delivered to the site fully labeled according to the applicable laws and must bear the name, trade name or trademark and warranty of the producer.
- 3. Lime materials must be ground limestone (hydrated or burnt lime may be substituted except when hydroseeding) which contains at least 50 percent total oxides (calcium oxide plus magnesium oxide). Limestone must be ground to such fineness that at least 50 percent will pass through a #100 mesh sieve and 98 to 100 percent will pass through a #20 mesh sieve.
- 4. Lime and fertilizer are to be evenly distributed and incorporated into the top 3 to 5 inches of soil by disking or other suitable means. 5. Where the subsoil is either highly acidic or composed of heavy clays, spread
- ground limestone at the rate of 4 to 8 tons/acre (200-400 pounds per 1,000 square feet) prior to the placement of topsoil.

# B-4-3 STANDARDS AND SPECIFICATIONS SEEDING AND MULCHING

The application of seed and mulch to establish vegetative cover.

To protect disturbed soils from erosion during and at the end of construction.

Conditions Where Practice Applies To the surface of all perimeter controls, slopes, and any disturbed area not under active grading.

# <u>Criteria</u>

- A. Seeding 1. Specifications
  - a. All seed must meet the requirements of the Maryland State Seed Law. All seed must be subject to re—testing by a recognized seed laboratory. All seed used must have been tested within the 6 months immediately preceding the date of sowing such material on any project. Refer to Table B.4 regarding the quality of seed. Seed tags must be available upon
  - request to the inspector to verify type of seed and seeding rate. b. Mulch alone may be applied between the fall and spring seeding dates only if the ground is frozen. The appropriate seeding mixture must be applied when the ground thaws.
- c. Inoculants: The inoculant for treating legume seed in the seed mixtures must be a pure culture of nitrogen fixing bacteria prepared specifically for the species. Inoculants must not be used later than the date indicated on the container. Add fresh inoculants as directed on the package. Use four times the recommended rate when hydroseeding. Note: It is very important to keep inoculant as cool as possible until used. Temperatures above 75 to 80 degrees Fahrenheit can weaken bacteria and make the inoculant less effective.
- d. Sod or seed must not be placed on soil which has been treated with soil sterilants or chemicals used for weed control until sufficient time has elapsed (14 days min.) to permit dissipation of phyto-toxic materials. 2. Application
- a. Dry Seeding: This includes use of conventional drop or broadcast spreaders.
- i. Incorporate seed into the subsoil at the rates prescribed on Temporary Seeding Table B.1, Permanent Seeding Table B.3, or site—specific seeding
- ii. Apply seed in two directions, perpendicular to each other. Apply half the seeding rate in each direction. Roll the seeded area with a weighted roller to provide good seed to soil contact. b. Drill or Cultipacker Seeding: Mechanized seeders that apply and cover seed
- i. Cultipacking seeders are required to bury the seed in such a fashion as to provide at least 1/4 inch of soil covering. Seedbed must be firm
- ii. Apply seed in two directions, perpendicular to each other. Apply half the seeding rate in each direction. c. Hydroseeding: Apply seed uniformly with hydroseeder (slurry includes seed
- and fertilizer) i. If fertilizer is being applied at the time of seeding, the application rates should not exceed the following: nitrogen, 100 pounds per acre total of soluble nitrogen; P205 (phosphorous), 200 pounds per acre: K20
- (potassium), 200 pounds per acre. ii. Lime: Use only ground agricultural limestone (up to 3 tons per acre may be applied by hydroseeding). Normally, not more than 2 tons are applied by hydroseeding at any one time. Do not use burnt or hydrated lime when hydroseeding
- iii. Mix seed and fertilizer on site and seed immediately and without

iv. When hydroseeding do not incorporate seed into the soil.

- B. Mulchina 1. Mulch Materials (in order of preference)
  - a. Straw consisting of thoroughly threshed wheat, rye, oat, or barley and reasonably bright in color. Straw is to be free of noxious weed seeds as specified in the Maryland Seed Law and not musty, moldy, caked, decayed, or excessively dusty. Note: Use only sterile straw mulch in areas where one species of grass is desired.
  - b. Wood Cellulose Fiber Mulch (WCFM) consisting of specially prepared wood cellulose processed into a uniform fibrous physical state. i. WCFM is to be dyed green or contain a green dye in the package that will provide an appropriate color to facilitate visual inspection of
  - the uniformly spread slurry. ii. WCFM, including dye, must contain no germination or growth
  - inhibiting factors. iii. WCFM materials are to be manufactured and processed in such a
  - manner that the wood cellulose fiber mulch will remain in uniform suspension in water under agitation and will blend with seed. fertilizer and other additives to form a homogeneous slurry. The mulch material must form a blotter-like ground cover, on application, having moisture absorption and percolation properties and must cover and hold grass seed in contact with the soil without inhibiting the growth of the grass seedlings.
  - iv. WCFM material must not contain elements or compounds at concentration levels that will be phyto-toxic. v. WCFM must conform to the following physical requirements: fiber
- length of approximately 10 millimeters, diameter approximately 1 millimeter, pH range of 4.0 to 8.5, ash content of 1.6 percent maximum and water holding capacity of 90 percent minimum. 2. Application a. Apply mulch to all seeded areas immediately after seeding.
- of 2 tons per acre to a uniform loose depth of 1 to 2 inches. Apply mulch to achieve a uniform distribution and depth so that the soil surface is not exposed. When using a mulch anchoring tool, increase the application rate to 2.5 tons per acre.

b. When straw mulch is used, spread it over all seeded areas at the rate

- c. Wood cellulose fiber used as mulch must be applied at a net dry weight of 1500 pounds per acre. Mix the wood cellulose fiber with water to attain a mixture with a maximum of 50 pounds of wood cellulose fiber per 100 gallons of water. 3. Anchoring
- a. Perform mulch anchoring immediately following application of mulch to minimize loss by wind or water. This may be done by one of the following methods (listed by preference), depending upon the size of the area and erosion hazard: i. A mulch anchoring tool is a tractor drawn implement designed to
- punch and anchor mulch into the soil surface a minimum of 2 inches. This practice is most effective on large areas, but is limited to flatter slopes where equipment can operate safely. If used on sloping land, this practice should follow the contour. ii. Wood cellulose fiber may be used for anchoring straw. Apply the fiber binder at a net dry weight of 750 pounds per acre. Mix the wood cellulose fiber with water at a maximum of 50 pounds of
- wood cellulose fiber per 100 gallons of water. iii. Synthetic binders such as Acrylic DLR (Agro-Tack), DCA-70, Petroset, Terra Tax II, Terra Tack AR or other approved equal may be used. Follow application rates as specified by the manufacturer. Application of liquid binders needs to be heavier at the edges where wind catches mulch, such as in valleys and on crests of banks.
- Use of asphalt binders is strictly prohibited. iv. Lightweight plastic netting may be stapled over the mulch according to manufacturer recommendations. Netting is usually available in rolls 4 to 15 feet wide and 300 to 3,000 feet long.

# B-4-4 STANDARDS AND SPECIFICATIONS FOR TEMPORARY STABILIZATION

To stabilize disturbed soils with vegetation for up to 6 months

To use fast growing vegetation that provides cover on disturbed soils Conditions Where Practice Applies Exposed soils where ground cover is needed for a period of 6 months or less. For longer duration of time, permanent stabilization practices are required.

- 1. Select one or more of the species or seed mixtures listed in Table B.1 for the appropriate Plant Hardiness Zone (from Figure B.3), and enter them in the Temporary Seeding Summary below along with application rates, seeding dates and seeding depths. If this Summary is not put on the plan and completed, then Table B.1 plus fertilizer and lime rates must be put on the plan. 2. For sites having soil tests performed, use and show the recommended rates by the testing agency.
- Soil tests are not required for Temporary Seeding. 3. When stabilization is required outside of a seeding season, apply seed and mulch or straw mulch alone as prescribed in Section B-4-3.A.1.b and maintain until the next seeding season.

# Temporary Seeding Summary

No.	Species	Application Rate (lb/ac)	Rate (10-20-20)	Lime Rate		
	Annual Ryegrass	40	FEB 15 TO APR 30; AUG 15 TO NOV 30	0.5		
	Barley	96	FEB 15 TO APR 30; AUG 15 TO NOV 30	1.0	436 lb/ac (10 lb/1000sf)	2 tons/ac (90 lb/1000sf)
	Foxtail Millet	30	MAY 1 TO AUG 14	0.5		

# H-5 STANDARD AND SPECIFICATIONS FOR DUST CONTROL

# **Definition**

Controlling dust blowing and movement on construction sites and roads.

To prevent blowing and movement of dust from exposed soil surfaces, reduce on and off-site damage, health hazards, and improve traffic safety.

# Conditions Where Practice Applies

This practice is applicable to areas subject to dust blowing and movement where on and off-site damage is likely without treatment.

# <u>Specifications</u>

## Temporary Methods:

1. Mulches: See standards and specifications Section B-4-2, soil Amendments, Seeding, Mulching and topsoiling and Section B-4-3, Temporary Stabilization. Mulch should be crimped or tacked to prevent blowing. 2. <u>Vegetative Cover</u>: See standards and specifications

Section B-4-3, Temporary Stabilization.

- 3. Tillage: To roughen surface and bring clods to the surface. This is an emergency measure which should be used before soil blowing starts. Begin plowing on windward side of site. Chisel—type plows spaced about 12 inches apart, spring—toothed harrows, and similar plows are examples of equipment which may produce the desired effect.
- 4. Irrigation: This is generally done as an emergency Site is sprinkled with water until the surface is moist. Repeat as needed. At no time should the site be irrigated to the point that runoff beains to flow. 5. Barriers: Solid board fences, silt fences, snow fences,

burlap fences, straw bales, and similar material can

- be used to control air currents and soil blowing. Barriers placed at right angles to prevailing currents at intervals of about 10 times their height are effective in controlling soil blowing. 6. <u>Calcium</u> <u>Chloride</u>: Apply at rates that will keep surface moist and may need retreatment.
- 1. <u>Permanent Vegetation:</u> specifications section B-4-4. Permanent Stabilization Existing trees or large shrubs may afford valuable

<u>Permanent Methods</u>:


protection in lift in place.

See standards and specifications Section B-4-2, soil Amendments, Seeding, Mulching and Topsoiling. 3. Stone: Cover surface with crushed stone or course gravel.

2. Topsoiling: Covering with less erosive soil materials.



ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION 220 ARCH STREET, OFFICE LEVEL : BALTIMORE, MARYLAND 21201 PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547



A/E CONSULTANTS RMF ENGINEERING, INC. 5520 RESEARCH PARK DR. 3RD FLR BALTIMORE, MD 21228

F: 410.385-0327 Gaudreau, Inc. ARCHITECTS | PLANNERS

P: 410.576-0505

Harris-Kupfer Architects, Inc. FIRE PROTECTION LLC 

CARROLL ENGINEERING, INC. XPIRATION DATE: MAY 25TH, 2021

REGISTRATION/STAME

PROJECT TITLE CAMPUS ELECTRICAL DISTRIBUTION UPGRADES -

PHASE 1A

DATE

UMB BUILDING NO. VARIOUS UMB Project NO. 17-317 A/E PROJECT NO. 117081.A0 CAD FILE NO.

03-20-2020

SHEET TITLE: **EROSION & SEDIMENT** CONTROL **NOTES** 

**REVISIONS** NO DATE ITEM 1\ 03/20/20 LOD MODIFICATION-DUCTBANK REALIGNMEN

SHEET NO.

ESC1.13

EROSION & SEDIMENT CONTROL SHALL BE STRICTLY ENFORCED

MDE No. 19-SF-0030

**APPROVED** 

BY: COLLIN HILTNER

MAY 04, 2020

MD DEPT ENVIRONMENT

SEDIMENT & STORMWATER

PLAN REVIEW DIVISION

To stabilize disturbed soils with permanent vegetation.

To use long—lived perennial grasses and legumes to establish permanent ground cover on disturbed soils.

Conditions Where Practice Applies Exposed soils where ground cover is needed for 6 months or more.

A. Seed Mixtures 1. General Use

- a. Select one or more of the species or mixtures listed in Table B.3 for the appropriate Plant Hardiness Zone (from Figure B.3) and based on the site condition or purpose found on Table B.2. Enter selected mixture(s), application rates, and seeding dates in the Permanent Seeding Summary. The Summary is to be placed on the plan.
- b. Additional planting specifications for exceptional sites such as shorelines, stream banks, or dunes or for special purposes such as wildlife or aesthetic treatment may be found in USDA-NRCS Technical
- Field Office Guide, Section 342 Critical Area Planting. c. For sites having disturbed area over 5 acres, use and show the rates recommended by the soil
- d. For areas receiving low maintenance, apply urea form fertilizer (46-0-0) at 3 ½ pounds per 1000 square feet (150 pounds per acre) at the time of seeding in addition to the soil amendments shown
- in the Permanent Seeding Summary. 2. Turfgrass Mixtures
- a. Areas where turfgrass may be desired include lawns, parks, playgrounds, and commercial sites which will receive a medium to high level of maintenance. b. Select one or more of the species or mixtures listed below based on the site conditions or purpose. Enter selected mixture(s), application rates, and seeding dates in the Permanent Seeding Summary.
- The summary is to be placed on the plan. i. Kentucky Bluegrass: Full Sun Mixture: For use in areas that receive intensive management Irrigation required in the areas of central Maryland and Eastern Shore. Recommended Certified Kentucky Bluegrass Cultivars Seeding Rate: 1.5 to 2.0 pounds per 1000 square feet. Choose a
- minimum of three Kentucky bluegrass cultivars with each ranging from 10 to 35 percent of the total mixture by weight. ii. Kentucky Bluegrass/Perennial Rye: Full Sun Mixture: For use in full sun areas where rapid establishment is necessary and when turf will receive medium to intensive management. Certified Perennial Ryegrass Cultivars/Certified Kentucky Bluegrass Seeding Rate: 2 pounds mixture per 1000 square feet. Choose a minimum of three Kentucky bluegrass cultivars with each ranging from 10
- to 35 percent of the total mixture by weight. iii. Tall Fescue/Kentucky Bluegrass: Full Sun Mixture: For use in drought prone areas and/or for areas receiving low to medium management in full sun to medium shade. Recommended mixture includes; Certified Tall Fescue Cultivars 95 to 100 percent, Certified Kentucky Bluegrass Cultivars 0 to 5 percent. Seeding Rate: 5 to 8 pounds per 1000 square feet. One or more cultivars may be
- iv. Kentucky Bluegrass/Fine Fescue: Shade Mixture: For use in areas with shade in Bluegrass lawns. For establishment in high quality, intensively managed turf area. Mixture includes; Certified Kentucky Bluegrass Cultivars 30 to 40 percent and Certified Fine Fescue and 60 to 70 percent. Seeding Rate: 1½ to 3 pounds per 1000 square feet.
- Select turfgrass varieties from those listed in the most current University of Maryland Publication, Agronomy Memo #77, "Turfgrass Cultivar Recommendations for Maryland"
- Choose certified material. Certified material is the best guarantee of cultivar purity. The certification program of the Maryland Department of Agriculture, Turf and Seed Section, provides a reliable means of consumer protection and assures a pure genetic line
- c. Ideal Times of Seeding for Turf Grass Mixtures
- Western MD: March 1 to June 1, August 1 to October 1 (Hardiness Zone: 5b, 6a) Central MD: March 1 to May 15, August 15 to October 15 (Hardiness Zone: 6b)
- Southern MD, Eastern Shore: March 1 to May 15, August 15 to October 15 (Hardiness Zone: 7a, 7b) d. Till areas to receive seed by disking or other approved methods to a depth of 2 to 4 inches, level and rake the areas to prepare a proper seedbed. Remove stones and debris over 1½ inches in diameter. The resulting seedbed must be in such condition that future moving of grasses will pose no
- e. If soil moisture is deficient, supply new seedings with adequate water for plant growth (½ to 1 inch every 3 to 4 days depending on soil texture) until they are firmly established. This is especially true when seedings are made late in the planting season, in abnormally dry or hot seasons, or on adverse

Permanent Seeding Summary

	ess Zone (from Figu Mixture (from Table			Lime Rate				
No.	Species	Application Rate (lb/ac)	Seeding Dates	Seeding Depths	N	P <sub>2</sub> O <sub>5</sub>	K <sub>2</sub> 0	-
	Tall Fescue	60	FEB 15 TO APR 30; AUG 15 TO NOV 30	1/4-1/2 inch				
	Kentucky Bluegrass	40	FEB 15 TO APR 30; AUG 15 TO NOV 30	1/4-1/2 inch	45 lb/ac (1.0 lb/ 1000sf)	90 lb/ac (2.0 lb/ 1000sf)	90 lb/ac (2.0 lb/ 1000sf)	2 tons/ac (90 lb/ 1000sf)
	Perennial Ryegrass	20	FEB 15 TO APR 30; AUG 15 TO NOV 30	1/4-1/2 inch		, , , , ,		recessiy

- B. Sod: To provide quick cover on disturbed areas (2:1 grade or flatter). a. Class of turfarass sod must be Maryland State Certified. Sod labels must be made available to
- b. Sod must be machine cut at a uniform soil thickness of ¼ inch, plus or minus ¼ inch, at the
- time of cutting. Measurement for thickness must exclude top growth and thatch. Broken pads and torn or uneven ends will not be acceptable.
- c. Standard size sections of sod must be strong enough to support their own weight and retain their size and shape when suspended vertically with a firm grasp on the upper 10 percent of the
- d. Sod must not be harvested or transplanted when moisture content (excessively dry or wet) may adversely affect its survival.
- e. Sod must be harvested, delivered, and installed within a period of 36 hours. Sod not transplanted within this period must be approved by an agronomist or soil scientist prior to its installation.
- a. During periods of excessively high temperature or in areas having dry subsoil, lightly irrigate the subsoil immediately prior to laying the sod.
- b. Lay the first row of sod in a straight line with subsequent rows placed parallel to it and tightly wedged against each other. Stagger lateral joints to promote more uniform growth and strength Ensure that sod is not stretched or overlapped and that all joints are butted tight in order to prevent voids which would cause air drying of the roots.
- Roll and tamp, peg or otherwise secure the sod to prevent slippage on slopes. Ensure solid contact exists between sod roots and the underlying soil surface. d. Water the sod immediately following rolling and tamping until the underside of the new sod pad

c. Wherever possible, lay sod with the long edges parallel to the contour and with staggering joints.

- and soil surface below the sod are thoroughly wet. Complete the operations of laying, tamping and irrigating for any piece of sod within eight hours. 3. Sod Maintenance
- a. In the absence of adequate rainfall, water daily during the first week or as often and sufficiently as necessary to maintain moist soil to a depth of 4 inches. Water sod during the heat of the
- b. After the first week, sod watering is required as necessary to maintain adequate moisture content. c. Do not mow until the sod is firmly rooted. No more than % of the grass leaf must be removed by the initial cutting or subsequent cuttings. Maintain a grass height of at least 3 inches unless otherwise specified.

B-4-6 STANDARDS AND SPECIFICATIONS

SOIL STABILIZATION MATTING

Material used to temporarily or permanently stabilize channels or steep slopes until groundcover is established

To protect the soils until vegetation is established.

Conditions Where Practice Applies On newly seeded surfaces to prevent the applied seed from washing out; in channels and on steep slopes where the flow has erosive velocities or conveys clear water; on temporary swales, earth dikes, and perimeter dike swales as required by the respective design standard; and, on stream banks where moving

water is likely to wash out new vegetative plantings.

- 1. The soil stabilization matting that is used must withstand the flow velocities and shear stresses determined for the area, based on the 2-year. 24-hour frequency storm for temporary applications and the 10-year, 24-hour frequency storm for permanent applications. Designate on the plan the type of soil stabilization matting using the standard symbol and include the
- calculated shear stress for the respective treatment area. 2. Matting is required on permanent channels where the runoff velocity exceeds two and half feet per second (2.5 fps) or the shear stress exceeds two pounds per saugre foot (2 lbs/ft2). On temporary channels discharging to a sediment trapping practice, provide matting where the runoff velocity exceeds four feet per second (4 fps).
- 3. Temporary soil stabilization matting is made with degradable (lasts 6 months minimum), natural, or manmade fibers of uniform thickness and distribution of fibers throughout and is smolder resistant. The maximum permissible velocity for temporary matting is 6 feet per second.
- 4. Permanent soil stabilization matting is an open weave, synthetic material consisting of nondegradable fibers or elements of uniform thickness and distribution of weave throughout. The maximum permissible velocity for permanent matting is 8.5 feet per second.
- 5. Calculate channel velocity and shear stress using the following procedure:

Shear Stress  $(\tau)$  is a measure of the force of moving water against the substrate and is calculated as:

 $\tau = v \times R \times S w$  where:

τ= shear stress (Ib/ft2) y = weight density of water (62.4 lb/ft3)R = average water depth (hydraulic radius) (ft)

Velocity (v) measures the rate of flow through a defined area and is calculated as:

Sw = water surface slope (ft/ft)

where: v = velocity (ft/sec)n = Manning's roughness coefficient R = hydraulic radius (ft)s = channel slope (ft/ft)

6. Use Table B.7 to assist in selecting the appropriate soil stabilization matting for slope applications based on the slope, the slope length, and the soil-erodibility K factor.

# Table D.7. Cail Chabilization on Cl

Slope	20	:1 Fla (≥5%)		20	:1 Fla (≥5%)		20	:1 Fla (≥5%)		20	:1 Fla (≥5%)		20	:1 Fla (≥5%)	
Slope Length (feet)*	0-30	30-60	60-120	0-30	30-60	60-120	0-30	30-60	60-120	0-30	30-60	60-120	0-30	30-60	60-120
Straw Mulch/Wood Cellulose Fiber					for	K ≥ 0.35	5***								
Temporary Matting with Design Shear Stress ≥ 1.5 lb/sf															
Temporary Matting with Design Shear Stress ≥ 1.75 lb/sf															
Temporary Matting with Design Shear Stress ≥ 2.0 lb/sf															
Temporary Matting with Design Shear Stress ≥ 2.25 lb/sf															

Effective range for all K values unless otherwise specified

\* Slope length includes contributing flow length. \*\* Slopes steeper than 2:1 must be engineered.

\*\*\* Soil having a K value less than or equal to 0.35 can be stabilized effectively with straw mulch or wood cellulose fiber when located on slopes steeper than 5%. Soil stabilization matting is required on all slopes steeper than 5% that have soil with a K factor greater than 0.35. K factor ratings are published in the NRCS Soil Survey

Http://Websoilsurvey.nrcs.usda.gov/app. During construction or reclamation, the soilerodibility K value should represent the upper 6 inches of the final fill material re-spread as the last lift. Only the effects of rock fragments within the soil profile are considered in the estimation of the K value. Do not adjust K values to account for rocks on the soil surface or increases in soil organic matter related to management activities.

# <u>Maintenance</u>

Vegetation must be established and maintained so that the requirements for Adequate Vegetative Establishment are continuously met in accordance with Section B-4 Vegetative Stabilization.

# B-4-8 STANDARDS AND SPECIFICATIONS STOCKPILE AREA

A mound or pile of soil protected by appropriately designed erosion and

# <u>Purpose</u>

To provide a designated location for the temporary storage of soil that controls

sediment control measures.

Conditions Where Practice Applies Stockpile areas are utilized when it is necessary to salvage and store soil for

the potential for erosion, sedimentation, and changes to drainage patterns.

later use.

1. The stockpile location and all related sediment control practices must be clearly indicated on the erosion and sediment control plan. 2. The footprint of the stockpile must be sized to accommodate the anticipated

volume of material and based on a side slope ratio no steeper than 2:1.

- Benching must be provided in accordance with Section B-3 Land Grading. 3. Runoff from the stockpile area must drain to a suitable sediment control practice.
- 4. Access the stockpile area from the upgrade side. 5. Clear water runoff into the stockpile area must be minimized by use of a
- diversion device such as an earth dike, temporary swale or diversion fence. Provisions must be made for discharging concentrated flow in a non-erosive

7. Stockpiles must be stabilized in accordance with the 3/7 day stabilization

- 6. Where runoff concentrates along the toe of the stockpile fill, an appropriate erosion/sediment control practice must be used to intercept the discharge.
- requirement as well as Standard B-4-1 Incremental Stabilization and Standard B-4-4 Temporary Stabilization. 8. If the stockpile is located on an impervious surface, a liner should be
- provided below the stockpile to facilitate cleanup. Stockpiles containing contaminated material must be covered with impermeable sheeting.

# <u>Maintenance</u>

The stockpile area must continuously meet the requirements for Adequate Vegetative Establishment in accordance with Section B-4 Vegetative Stabilization. Side slopes must be maintained at no steeper than a 2:1 ratio. The stockpile area must be kept free of erosion. If the vertical height of a stockpile exceeds 20 feet for 2:1 slopes, 30 feet for 3:1 slopes, or 40 feet for 4:1 slopes, benching must be provided in accordance with Section B-3 Land Grading.

# STANDARDS AND SPECIFICATIONS MATERIALS

Table H.1: Geotextile Fabrics

	SLIT	VEN FILM EXTILE	WOVEN MONOFILAMENT GEOTEXTILE		NONWOVEN GEOTEXTILE			
			MININ	JUM AVERA	GE ROLL V	ALUE		
PROPERTY TEST METHOD		MD	CD	MD	CD	MD	CD	
GRAB TENSILE STRENGTH	ASTM D-4632	200lb	200lb	370lb	250lb	200lb	200lb	
GRAB TENSILE ELONGATION	ASTM D-4632	15% 10%		15%	15%	50%	50%	
TRAPEZOIDAL TEAR STRENGTH ASTM D-4533		75 lb	75 lb	100 lb	60 lb	80 lb	80 lb	
PUNCTURE STRENGTH	ASTM D-6241	450 lb		900 lb		450 lb		
APPARENT OPENING SIZE 2	ASTM D-4751	1	U.S. Sieve 30 (0.59 mm)		U.S. Sieve 70 (0.21 mm)		U.S. Sieve 70 (0.21 mm)	
PERMITTIVITY	ASTM D-4491	0.05 sec		0.28 sec		1.1 sec		
ULTRAVIOLET RESISTANCE RETAINED AT 500 HOURS	ASTM D-4355	70% strength		70% strength		70% strength		

1 All numeric values except apparent opening size (AOS) represent minimum average roll values (MARV). MARV is calculated as the typical minus two standard deviations. MD is machine direction; CD is cross direction.

2 Values for AOS represent the average maximum opening.

Geotextiles must be evaluated by the National Transportation Product Evaluation Program (NTPEP) and conform to the values in Table H.1.

The geotextile must be inert to commonly encountered chemicals and hydrocarbons and must be rot and mildew resistant. The geotextile must be manufactured from fibers consisting of long chain synthetic polymers and composed of a minimum of 95 percent by weight of polyolefins or polyesters, and formed into a stable network so the filaments or yarns retain their dimensional stability relative to each other, including selvages.

When more than one section of geotextile is necessary, overlap the sections by at least one foot. The geotextile must be pulled taut over the applied surface. Equipment must not run over exposed fabric. When placing riprap on geotextile, do not exceed a one foot drop height.

# Table H.2: Stone Size

TYPE	SIZE RANGE	d	d	AASHT0	MIDSIZE WEIGHT <sup>3</sup>
NUMBER 571	3/8 TO 1 1/2INCH	1 1/2 IN	1 1/2 IN	M-43	N/A
NUMBER 57	2 TO 3 INCH	2 1/2 IN	3 IN	M-43	N/A
RIPRAP <sup>2</sup> (CLASS 0)	4 TO 7 INCH	5 1/2 IN	7 IN	N/A	N/A
CLASS I	N/A	9 1/2 IN	15 IN	N/A	40 lb
CLASS II	N/A	16 IN	24 IN	N/A	200 lb
CLASS III	N/A	23 IN	34 IN	N/A	600 lb

1 This classification is to be used on the upstream face of stone outlets and check dams.

2 This classification is to be used for gabions.

3 Optimum gradation is 50 percent of the stone being above and 50 percent below the midsize.

Stone must be composed of a well graded mixture of stone sized so that fifty (50) percent of the pieces by weight are larger than the size determined by using the charts. A well graded mixture, as used herein, is defined as a mixture composed primarily of larger stone sizes but with a sufficient mixture of other sizes to fill the smaller voids between the stones. The diameter of the largest stone in such a mixture must not exceed the respective d100 selected from Table H.2. The d50 refers to the median diameter of the stone. This is the size for which 50 percent, by weight, will be smaller and 50 percent will be larger.

Note: Recycled concrete equivalent may be substituted for all stone classifications for temporary control measures only. Concrete broken into the sizes meeting the appropriate classification, containing no steel reinforcement, and having a minimum density of 150 pounds per cubic foot may be used as an equivalent.

EROSION AND SEDIMENT CONTROL GENERAL NOTES

The Water Management Administration requires that these notes, in their entirety, be included on the erosion and sediment control plan. It is recognized that every note may not apply to all projects. The requirement of any individual note not applicable to the subject project is not binding upon the applicant or the applicant's contractor.

- 1. The contractor shall notify MDE at (410) 537-3510 seven (7) days before commencing any land disturbing activity and, unless waived by MDE, shall be required to hold a pre-construction meeting between project representatives and a representative of
- 2. The contractor shall notify MDE in writing and by telephone at the
- following points: A. The required pre-construction meeting. B. Following installation of sediment control measures.
- C. During the installation of sediment basins (to be converted into permanent stormwater management structures) at the required inspection points (see Inspection Checklist on plan). Notification prior to commencing construction of each step is mandatory.
- D. Prior to removal or modification of any sediment control structure(s).
- E. Prior to removal of all sediment control devices. F. Prior to final acceptance.
- 3. The plan approval letter, approved erosion and sediment control plans, daily log books, and test reports shall be available at the site for inspection by duly authorized officials of MDE and the agency responsible for the project.
- 4. The contractor shall construct all erosion and sediment control measures per the approved plan and construction sequence and shall have them inspected and approved by the MDE inspector prior to beginning any other land disturbances. Minor sediment control device location adjustments may be made in the field with the approval of the MDE inspector. The contractor shall ensure that all runoff from disturbed areas is directed to the sediment control devices and shall not remove any erosion or sediment control measure without prior permission from MDE inspector. The contractor shall obtain prior agency and MDE approval for modifications to the erosion and sediment control plan and/or sequence of construction.
- 5. The MDE inspector has the option of requiring additional safety or 23. Prior to removal of sediment control measures, the contractor sediment control measures, if deemed necessary.
- 6. The contractor shall protect all points of construction ingress and egress to prevent the deposition of materials onto public roads. All materials deposited onto public roads shall be removed
- 7. The contractor shall inspect daily and maintain continuously in an effective operating condition all erosion and sediment control measures until such time as they are removed with prior permission from the MDE inspector.
- 8. Erosion and sediment control for utility construction shall be provided in accordance with approved plans. Utility construction shall only be for areas within the delineated limit of disturbance. Call "Miss Utility" at 1-800-257-7777 48 hours prior to the start of work. When same day stabilization is approved: A. Excavated trench material shall be placed on the high side of 24. Temporary sediment control devices shall be removed with the trench.
- B. Trenches for utility installation shall be backfilled, compacted, and stabilized at the end of each working day. No more trench shall be opened than can be completed the same day. 9. All water removed from excavated areas shall be passed through

an MDE approved dewatering practice or pumped to a sediment

- trap or basin prior to discharge to a functional storm drain system or to stable ground surface. 10. Concrete washout structures shall be used when concrete trucks, drums, pumps, chutes, or other equipment is rinsed or cleaned
- 11. Construction activities producing dust shall implement control measures to avoid the suspension of dust particles and/or prevent 2

on-site.

dust from blowing off—site or to areas without treatment. 12. Following initial soil disturbance or re-disturbance, permanent or temporary stabilization shall be completed within:

A. Three (3) calendar days as to the surface of all perimeter

- controls, dikes, swales, ditches, perimeter slopes, and all slopes steeper than 3 horizontal to 1 vertical (3:1); and B. Seven (7) calendar days as to all other disturbed or graded
- 13. Vegetative stabilization shall be performed in accordance with the 2011 Maryland Standards and Specifications for Soil Erosion and Sediment Control. Refer to appropriate specifications for temporary seeding, permanent seeding, mulching, sodding, and ground covers.

areas on the project site not under active grading.

- 14. When seeding, all disturbed areas with slopes flatter than 2:1 shall be stabilized with 4 inches of topsoil, seed, and mulch. All disturbed areas with slopes 2:1 or steeper shall be stabilized with matting over 2 inches of topsoil and seed. 15. All sediment basins, trap embankments and slopes, perimeter
- dikes, swales and all disturbed slopes steeper or equal to 3:1 shall be stabilized with seed and anchored straw mulch, sod, or other approved stabilization measures, as soon as possible but no later than three (3) calendar days after establishment. All areas disturbed outside of the perimeter sediment control system shall be minimized. Maintenance shall be performed as necessary to ensure continued stabilization.
- 16. Permanent swales or other points of concentrated water flow shall be stabilized with seed and an approved erosion control matting, sod, rip-rap, or other approved stabilization measures.
- 17. For stockpile slopes steeper than 3 horizontal to 1 vertical (3:1), the contractor shall apply seed and anchored straw mulch, sod, or
- 1. Cut/ fill totals are for mde review only. contractor is responsible for calculating cut/ fill quantities for estimation purposes. Engineer offers no quarantee to quantities actually encountered during
- Area disturbed is negligibly different than that used for swm calculations due to linear utility installation.

other approved stabilization measures to the face of the stockpile within three (3) calendar days of activity having ceased on the respective face. For slopes 3:1 or flatter, the contractor shall apply stabilization measures to the face of the stockpile within seven (7) calendar days of activity having ceased on the respective face. Maintenance shall be performed as necessary to ensure continued stabilization.

- 18. For finished grading, the contractor shall provide adequate gradients to prevent water from ponding for more than twenty-four (24) hours after the end of a rainfall event. Drainage courses and swale flow areas may take as long as forty-eight (48) hours after the end of a rainfall event to drain. Areas designed to have standing water shall not be required to meet this requirement.
- 19. Where deemed appropriate by the engineer or inspector, sediment basins and traps may need to be surrounded with an approved safety fence. The fence must conform to local ordinances and regulations. The developer or owner shall check with local building officials on applicable safety requirements. Where safety fence is deemed appropriate and local ordinances do not specify fencing sizes and types, the following shall be used as a minimum standard: The safety fence shall be made of welded wire and at least 42 inches high, have posts spaced no farther apart than 8 feet, have mesh openings no greater than 2 inches in width and 4 inches in height with a minimum of 14 gauge wire. Safety fence shall be maintained and in good condition at all times.
- 20. All sediment trap depth dimensions are relative to the outlet elevation. All traps shall have a stable outfall. All traps and basins shall have stable inflow points.
- 21. Sediment shall be removed and the trap or basin restored to its original dimensions when the sediment has accumulated to one guarter of the total depth of the trap or basin. Total depth shall be measured from the trap or basin bottom to the crest of the
- 22. Sediment removed from traps (and basins) shall be placed and stabilized in approved areas, but not within a floodplain, wetland or tree—save area. When pumping sediment laden water, the discharge shall be directed to an MDE approved sediment trapping device prior to release from the site. A sump pit may be used if sediment traps themselves are being pumped out.
- shall stabilize and have established permanent stabilization for all contributory disturbed areas using sod or an approved permanent seed mixture with required soil amendments and an approved anchored mulch. Wood fiber mulch may only be used in seeding season where the slope does not exceed 10% and grading has been done to promote sheet flow drainage. Areas brought to finished grade during the seeding season shall be permanently stabilized as soon as possible, but not later than three (3) calendar days after establishment for slopes steeper than 3 horizontal to 1 vertical (3:1) and seven (7) calendar days for flatter slopes. When property is brought to finished grade during the months of November through February, and permanent stabilization is found to be impractical, temporary seed and anchored straw mulch shall be applied to disturbed areas. The final permanent stabilization of such property shall be applied by March 15 or earlier if around and weather conditions allow.
- permission of the MDE inspector within thirty (30) calendar days following establishment of permanent stabilization in all contributory drainage areas. Upon removal of sediment control devices, the area disturbed by removal shall be stabilized with topsoil, seed, and mulch, or as specified, within 24 hours of said removal. Stormwater management structures used temporarily for sediment control shall be converted to the permanent configuration within this time period as well.
- 25. Off-site spoil or borrow areas on State or federal property shall have prior approval by MDE and other applicable State, federal, and local agencies; otherwise approval shall be granted by the local authorities. All waste and borrow areas off—site shall be protected by sediment control measures and stabilized.

6. Site Information:		
A. Area Disturbed	0.770	Acres
B. Total Cut	1,537±	Cubic Yards
C. Total Fill	1,537±	Cubic Yards

TABLE 5.1 NATURAL RESOURCES AND THE CORRESPONDING REGULATORY AUTHORITIES:

FEDERAL	STATE	LOCAL
WETLANDS X MAJOR WATERWAYS X FLOODPLAINS X	WETLANDS OF SPECIAL STATE CONCERN WETLAND BUFFERS STREAM BUFFERS PERENNIAL STREAMS FLOODPLAINS FORESTS FOREST BUFFERS	STEEP SLOPES HIGHLY ERODIBLE SOILS ENHANCED STREAM BUFFERS TOPOGRAPHY/SLOPES SPRINGS SEEPS INTERMITTENT STREAMS VEGETATIVE COVER SOILS BEDROCK/GEOLOGY EXISTING DRAINAGE AREAS

BY: COLLIN HILTNER MAY 04, 2020


APPROVED

MD DEPT ENVIRONMENT SEDIMENT & STORMWATER PLAN REVIEW DIVISION

MDE No. 19-SF-0030

UNIVERSITY of MARYLAND


ADMINISTRATION & FINANCE OFFICE OF FACILITIES MANAGEMENT DESIGN AND CONSTRUCTION 220 ARCH STREET. OFFICE LEVEL BALTIMORE, MARYLAND 21201 PHONE NO. (410) 706-7740 FAX NO. (410) 706-8547







F: 410.385-0327



CARROLL ENGINEERING, INC.

REGISTRATION/STAMP

PROJECT TITLE CAMPUS ELECTRICAL DISTRIBUTION UPGRADES -

PHASE 1A

UMB BUILDING NO. :	VARIOUS
UMB Project NO. :	17-317
A/E PROJECT NO. :	117081.A0
CAD FILE NO.:	
DATE :	03-20-2020

SHEET TITLE : **EROSION &** SEDIMENT CONTROL **NOTES** 

	K	EVISIONS
NO	DATE	ITEM
$\triangle$	03/20/20	LOD MODIFICATION-DUCTBANK REALIGNMENT
	·	

SHEET NO.

EROSION & SEDIMENT CONTROL SHALL BE STRICTLY ENFORCED ESC1.14